الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.
CR No. 2055011643
س.ت ٢٠٥٥٠١١٦٤٣

UKAS MANAGEMENT SYSTEMS
CERTIFIED ISO 9001 : 2015

CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20230086

Customer	:	**Sudhir Equipment Rental Company**
Address	:	Dammam, Kingdom of Saudi Arabia.
Description	:	**Generator**
Make	:	CUMMINS
Model	:	C135D6
Serial No	:	**I151408867**
ID. No.	:	**SG-034-150**
Capacity	:	**169 KVA**

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 17-JAN-2023 **Due Date: 16-JUL-2023**

Additional Certification **Sticker Number: 69491**

Inspected By:

Industrial Inspector

Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515
www.ui.com.sa
ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ ٩٦٦+ / فاكس ٨٨٨١ ٣٤٤ ١٣ ٩٦٦+
هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦+

Certificate No: UIC/RIY/20230086

Specification:

Rated Power in kW	:	*135 KW*	-	*Rated Power in kVA*	:	*169 kVA*
Class	:	*H*	-	*Power Factor*	:	*0.8*
Rated Voltage	:	*208 Volts*	-	*Speed*	:	*1800 Rpm*
Rated Frequency	:	*60 Hz*	-			
Phase	:	*3 Phase*	-			

Reference Standards : ***BS 5000 Part 3 IEC 34-1***

: ***Nema MG 1-3L ISO 8528-3***

: ***BSEW 60034-1***

Inspection and Test:

Internal Visual Test	:	*Satisfactory*	-	*General Surface Test*	:	*Satisfactory*
Compressor Shut-Down	:	*Satisfactory*				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. ***Do not exceed the capacity of the Generator.***
2. ***Inspect the Generator regularly for damage before every use.***
3. ***Check the condition of the nozzles regularly.***
4. ***Check the condition of Radiator in equal interval. Check the operating characteristic before start the Generator.***
5. ***Stop the engine before opening or removing engine covers.***
6. ***Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.***
7. ***Remember - Safety always comes first!***

Inspected By:

UIC 2 INSPECTOR

Industrial Inspector

الشركة العالمية لخدمات التفتيش المحدودة QA/QC UNIVERSAL INSPECTION CO. LTD.

Approved By:

QA/QC Engineer