الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.
CR No. 2055011643
س.ت ٢٠٥٥٠١١٦٤٣

UKAS MANAGEMENT SYSTEMS 245 CERTIFIED ISO 9001: 2015

CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/ 20240899

Customer	:	**Sudhir Equipment Rental Company**
Address	:	Dammam, Kingdom of Saudi Arabia
Equipment	:	**Man Lift**
Make	:	JLG
Model	:	800AJ
Serial Number	:	0300236343
Equipment ID	:	S26AJ037
Lifting Height	:	24.46/80ft

This is to certify that the Equipment detailed hereby have been tested against traceable International Standards for Visual & Functional Test on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Reference Standard: **BS EN 280-1:2022**

Date of Testing : 15-APR-2024

Due Date : 14-OCT-2024

Additional Certification

Sticker Number: 147660

Inspected By:

Industrial Inspector

Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515
www.ui.com.sa
ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ ٩٦٦+ / فاكس ٨٨٨١ ٣٤٤ ١٣ ٩٦٦+
هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦+

Certificate No: UIC/RIY/20240899

Specifications:

Machine Width	:	*2.49m / 8 ft*
Platform Height	:	*24.46m /80 ft*
Capacity - Hydraulic Reservoir	:	*261 L/69gal*
Ground Bearing Pressure	:	*5.40 kg/cm²*
Machine Weight	:	*16010 kg*
Year	:	*2017*
Platform Capacity - Extension	:	*230 kg / 507 lb*
Turning Radius - Outside	:	*6.86 m / 23ft*

Comments & Recommendations:

- *The man lift was found to be of good working condition and reliable for safe operation*
- *On the date of Inspection we made thorough examination of the equipment specified.*
- *As far as ascertainable the equipment complied with the standard applied.*
- *On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.*
- *Always understand Centre of Gravity of the load & Centre of Gravity of the man lift*
- *Remember – Safety always comes first!*

Inspected By:

Industrial Inspector

Approved By:

QA/QC Engineer