Certificate of Test and Thorough Examination

1. Name & Address of Corporation	**JLG INDUSTRIES, INC. 1 JLG Drive McConnellsburg, PA 17233-9533**
2. Model	**600AJ**
3. Serial Number	**0300238337**
4. Date of Test	**01 November 2017**
5. Safe Work Load	**230kg**
6. Max. Platform Height	**18.47m**
7. Max. Platform Reach	**12.12m**
8. Max. Hydraulic Pressure	**310bar**
9. Max. Creep over 10 min. with Safe Work Load	**0mm**
10. Proof Test Load (Static)	**345kg**
11. Kerb Weight	**22855kg**

Declaration:

We certify that on 01 November 2017 the above machine was tested and thoroughly examined and found to be free from any obvious defects.

Business Address: JLG Industries, Inc., 560 Walnut Bottom Road, Shippensburg, PA 17257-9697

Name of Examiner: **Tyler Hoch** Qualification: **Tester**

Signed on Behalf of JLG Industries, Inc.:

David S Ritchey,
Director of Manufacturing Quality

Note:

No machine should be used unless within one year it has been tested and thoroughly examined by a competent person and a certificate of that test has been issued.

No machine should be used after a substantial alteration or repair unless it has been tested and thoroughly examined and a certificate of that test has been obtained.