الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.
CR No. 2055011643
س.ت ٢٠٥٥٠١١٦٤٣

UKAS MANAGEMENT SYSTEMS 245 CERTIFIED ISO 9001: 2015

CERTIFICATE OF INSPECTION

Certificate No: UIC/YAN/20174105

Customer	:	**Sudhir Rental Co.**
Location	:	Yanbu, Kingdom of Saudi Arabia
Description	:	**Air Compressor**
Make	:	ATLAS COPCO
Model	:	XAS-500-175
Serial No	:	**VEPL/2022-23/047**
Equipment No.	:	**SAC-500-063**

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 21-Dec-2023 **Due Date:** 20-Jun-2024

Additional Certification Sticker Number: **110121**

Inspected By:

UIC 10 INSPECTOR

Industrial Inspector

الشركة العالمية لخدمات التفتيش المحدودة UNIVERSAL INSPECTION CO. LTD. QA/QC

Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515
www.ui.com.sa
ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ ٩٦٦+ / فاكس ٨٨٨١ ٣٤٤ ١٣ ٩٦٦+
هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦+

Certificate No: UIC/YAN/20174105

Specification:

S.W.L Capacity	:	*175 psi/12 Bar*
Engine Power	:	*127 kw*
Mfg Year	:	*2022*

Inspection and Test:

Internal Visual Test	:	*Satisfactory*
General Surface Test	:	*Satisfactory*
Compressor Shut-Down	:	*Satisfactory*

Comments & Recommendations:

The Air Compressor was found to be of good working condition and reliable for safe operation.

- *On the Date of inspection, the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.*
- *As far as ascertainable the equipment complied with the standard applied.*
- *Do not exceed the capacity of the Air Compressor.*
- *Check oil level before operation and moisture at outlet of the Air Compressor.*
- *Check the condition of valves, safety valves and nozzles before every use.*
- *Check the condition of Air Receiver and Filter in equal interval.*
- *Check the engine and radiators in equal intervals.*
- ***Remember - Safety always comes first!***

Inspected By:

UIC 10 INSPECTOR

Industrial Inspector

الشركة العالمية لخدمات التفتيش المحدودة QA/QC UNIVERSAL INSPECTION CO. LTD.

Approved By:

QA/QC Engineer