شركة استرون العربية المحدودة

Astron Arabia Company Ltd.

ASTRON

CLICK HERE

CERTIFICATE OF TEST & THOROUGH VISUAL EXAMINATION

This report complies with the lifting Equipment Engineers Association Technical requirements

Date of Thorough Examination : 17-12-2023	Report Issue Date: 19-12-2023	Report Number : KSA-LFT-2023-16482_1

Req Number : REQ-KSA-2023-008367

Name & Address of Client/Owner: Sudhir Equipment Rental Company Al Mashael Street – 11564, Exit – 18. Saulai, Istanbul Street , Riyadh, Saudi Arabia	Address/location at which the examination was made: KAFD, Riyadh Saudi Arabia	
	Standard	BS EN 280-1:2022 - TC ANSI/SAIA A92.2 – 2015, ANSI/SIA A92.3-2006
	Procedure	T3-TEP-LEP-206

Description of the equipment: MEWP		**Safe working load(s) SWL**	**Date of manufacture:**
Type :	Articulated Telescopic Boom lift MEWP	226 kg (MAX. 2 Persons+Tools)	2017
Make :	JLG LIFT		
Model :	860 SJ		
Serial Number :	03006236317		
Owner Number :	S28SJ-070		
Reg Number :	N/A		

Other Information

Maximum Rated Capacity : 226 (SWL in Kg)
Maximum Platform Height : 26 (m)
Maximum Working Height : 28 (m)
Maximum Platform Reach : 22 (m)

Is this the first examination after installation or assembly at a new site or location?	NO	**Was the Examination carried out?** Within an interval of 6 months	YES
		Within an interval of 12 months	NO
If the above question is YES has the equipment been installed correctly		In accordance with and examination scheme	YES
		After the occurrence of exceptional circumstances	NO

Particulars of any tests carried out as part of the examination:

Visual Inspection and Functional Test was Satisfactory and found free from apparent defects

IS THIS EQUIPMENT FIT FOR PURPOSE?			PASSED
Date/certificate of Last Proof load test:	Date of next Proof load test:	Date/certificate last visual examination:	Date of next visual examination:
N/A	16-6-2024	N/A	16-06-2024

Name of person making this report :
Mohamed Ouf

Signature :

Name of person authenticating this report:
Reda Ibrahim Elawady
Company Approved Authenticator
Signature:

THIS IS TO CERTIFY THAT the above signed competent surveyor has thoroughly and visually examined and tested the lifting equipment in the above-mentioned place as per International Standards and local regulations. The liabilities and insurance are as per ASTRON ARBIA CO. LTD. policies

Annex to Certificate of Test & Thorough Visual Examination

ITEMS EXAMINED, AND CONDITIONS FOUND

Report Number : KSA-LFT-2023-16482_1 Date : 17-12-2023

SECTION	REMARKS	SECTION	REMARKS
OPERATIONAL AIDS/SAFETY SYSTEMS		**HOIST SYSTEM**	
Safe load indicator	N/A,	Twin Hoist, Wire rope Condition	N/A,
Overload warning system / cut off system	OK,	**MOTIONS**	
Duty chart	OK,	Hoist Motion (Raising & Lowering)	OK,
Angle indicator	N/A,	Fly boom Hoist Motion (Raising & Lowering)	N/A,
Tilt Alarm / Anti Tilt Alarm	OK,	Telescopic Boom (Retract and Extend)	OK,
Emergency Descent Down	OK,	Fork arm (Raising & Lowering)	N/A,
Anemometer	N/A,	Fork arm (Tilting)	N/A,
Limit switches	OK,	Fork arm (Side shifter)	N/A,
Anti-two block	N/A,	Basket Rotation & Up/Down	OK,
Safety handrails / Guardrails	OK,	Slew Motion	OK,
Safety signs	OK,	Travel Motion	OK,
OPERATOR CABIN		Speed control/Limiter	OK,
Operators cab/ROPS/FOPS	N/A,	Brakes	OK,
Basket/Platform/Cage	OK,	**HYDRAULIC, PNEUMATIC AND ELECTRICAL SYSTEMS**	
Operator Console	OK,	Hydraulic system & Cylinders	**OK,**
Control levers & markings	OK,	Hydraulic pump &Hoses	OK,
Steering system	OK,	Pneumatic System	N/A,
Door / Windows / Windshields / Mirrors	OK,	Pneumatic Pump & Hoses	N/A,
Fire extinguisher	OK,	Electrical system / batteries / Generator/DB	OK,
Lightings, Horns, Alarms, and Backup alarm	OK,	Power Control Lower/Upper	OK,
STRUCTURE		Auxiliary Power Supply	OK, Battery
Mast and Fork-Carrier	N/A,	Earthing	OK,
All Rollers	OK,	**ENGINE AND TRANSMISSION**	
Forks & Arms	N/A,	Engine Compartment	OK,
Chains	OK,	Motor & gear box (Both	OK,
Boom/Scissor structure	OK,	Power Train	OK,
Rack & pinion	N/A,	Tank & oil levels	OK,
Chassis & Under Chassis	OK,	Mounting Bolts	OK,
Outriggers/Stabilizers	N/A,	Spark Arrestor	N/A,
Concrete Base/Foundation	N/A,	Exhaust Systems	OK,
Tyres / Wheels / Tracks	OK, ,	**GENERAL CONDITIONS**	
Tower sections& rack fasteners	N/A,	Emergency stop	OK,
Mounting bolts	OK,	Cleanliness & Maintenance	OK,
Run out stops (rack)	N/A,	Painting/Corrosion	OK,
Run out strip	N/A,	Test Records	N/A,
Cross coupling and anchoring	OK,	Maintenance and repair records	N/A,
Guide rollers	OK,	Operators Instruction Manual	OK,
Ballast	OK,	SWL Marking	OK,
Cable cage & guide	OK,		
Supports & fastenings	OK,		

Instrumentation used during the testing/inspection:

Type of Equipment	Manufacturer	Serial Number	Date Last Calibrated	Expiry Date
N/A				
N/A				

Comments:

At the time of inspection, the equipment was found satisfactory and free from any defects and damage and found safe for use. ASTRON ARABIA CO. LTD. are not held responsible for any damage occurring after the inspection date due to improper use pertaining to operation as per the manufacturer's manual, maintenance, and servicing.

Surveyor's Name:
Mohamed Ouf

ASTRON GROUP
ASTRON

Surveyor's Signature:

This certificate is granted subject to conditions that is understood and agreed that nothing herein contained shall be deemed to relieve any designer, manufacturer, seller, supplier, repairer or operator of warranty, express or implied, and ASTRON ARABIA CO. LTD. lability shall be limited to acts or omissions of its employees, agents and subcontractors. Under no circumstances whatsoever shall ASTRON ARABIA CO. LTD. be liable for any injury or damage to any person or property occurring by reason of negligence of operation or defect in design, material, machinery, equipment, or any other items. Other such defects ascertainable by normally accepted international standards and only those items inspected by ASTRON ARABIA CO. LTD. which are covered by this certificate. The Inspection Certificate/Report shall not be reproduced except in full without the approval of the Inspection Body and the client.

LIABILITY – the client or there assignee or representative in interest agrees to indemnify and hold harmless ASTRON ARABIA CO. LTD. from and against any and all claims, damage, lawsuits or actions for damages, including but not limited to legal fees to persons and/or property tangible, intangible or otherwise which may be brought against ASTRON ARABIA CO. LTD. incidental to, arising out of or in connection with the work which was done, services performed or material to be furnished hereunder except for those claims caused solely and completely by the negligence of ASTRON ARABIA CO. LTD. directors, offices, employees or sub-contractors.