Report of Thorough Examination of Self Propelled Elevating Work Platform

Report No:	TEST-407-34216-02	**Report Issue Date:**	19 May 2025
Work Order No:	34216	**Inspection Type:**	Periodic Visual & Functional
Customer Name:	Sudhir Equipment Rental Co.		
Work Location:	Dammam	**Equipment Type:**	Self Propelled Elevating Work Platform
Standard Reference:	ANSI A92.6	**Manufacturer:**	Zhejiang Dingli Machinery- 2024
Inspection Date:	19 May 2025	**Equipment Model:**	JCPT0807AC, 2024
Next Inspection Date:	**18 November 2025**	**Sticker No:**	62005
Measuring & Testing Equipment used:	N/A		

Serial No.	Description	SWL	Reason For Examination	Result	Safe To Use
JPAC023L06527	SELF-PROPELLED ELEVATING WORK PLATFORM (SCISSOR LIFT) Equipment ID: SD8ESL-1014 Voltage: 24 V Power: 3.0 kW Rated Load: 500 lbs (227 kg) Max. Occupants: 2 Max. Platform Height: 19 ft Max. Travel Height: 19 ft Gross Weight: 3586 lbs Location: Dammam, DC02	500 lbs	B	Accepted	Yes

Reason For Exam.	A- 3 Months	B- 6 Months	C- 12 Months	D- Written Scheme	E- Exceptional Circumstance	F- Installation

Result	ACCEPTED	REJECTED (See Attached Defect Report)

I hereby declare that the above information is correct and that the equipment has been thoroughly examined as far as possible in accordance with the appropriate provisions and that at the time of the examination is found to be free from any defect likely to affect safety.

TEST Approved Examiner:	Mohammed Bin Amer	**Approved By:**	Mostafa Sharshar
Signature		**Designation:**	Lifting Technical supervisor
		Signature:	

No liability will be considered against TEST company for failure, damage or other occurrence to Client owned or operated equipment due to misuse, improper installations, poor maintenance, weather/environmental conditions & equipment operator/user mistakes or uncontrolled operation & maintenance.

This Inspection Certificate/Report shall not be reproduced except in full without the approval of TEST Company and the Client.

Testing Equipment Specialist Team Company
Dammam 34261- Saudi Arabia +966 13 808 4277 sales@testcosa.com www.testcosa.com

Testing Equipment Specialist Team Co.
C.R. Number: 2050086551
Tel: +966 13 808 4277
Email: sales@testcosa.com

Self Propelled Elevating Work Platform Inspection Checklist

Customer Name:	Sudhir Equipment Rental Co.		
Report No:	TEST-407-34216-02	**Report Issue Date:**	19 May 2025
Work Order No:	34216	**Work Location:**	Dammam
Standard Reference:	ANSI A92.6	**Equipment Type:**	Self Propelled Elevating Work Platform
Inspection Date:	**19 May 2025**	**Equipment Serial No.:**	JPAC023L06527

ID	Item	Pass	Fail	N/A	Comments
1	Equipment documentation is available	✓			
2	Equipment operated by qualified person	✓			
3	Serial No. , SWL, Manf. Name are clearly marked	✓			
4	Maximum number of persons is clearly marked	✓			
5	Maximum platform reach and height are clearly marked	✓			
6	Maximum travel height is clearly marked	✓			
7	AD or DC power rated are clearly marked	✓			
8	Travelling , raising and lowering alarms are working properly	✓			
9	Tires and thread are not damaged and it's in a good condition	✓			
10	No evidence of oil leakage	✓			
11	Equipment is free from corroded or defective members	✓			
12	No loose nuts, bolts are missing or worn	✓			
13	Battery is secured and in good condition	✓			
14	Ground controls are clearly marked for direction and mode of operation	✓			
15	Ground controls return to off position when released	✓			
16	Ground control is provided with emergency stop button	✓			
17	Ground control is provided with emergency lowering	✓			
18	All gauges at ground control are in good condition	✓			
19	All ground control are working in a satisfactory manner	✓			
20	Ground control is protected against inadvertent movement	✓			
21	Lifting cylinders are free oil leakage	✓			
22	Lifting cylinders are free of nicks, gouges or cracks	✓			
23	Lifting cylinders oil seal is not damaged	✓			
24	All hydraulic hoses are free of cracks or oil leakage	✓			
25	All hydraulic hoses fittings are fully secured and not leaking	✓			
26	All sections are not damaged and free of deformation	✓			
27	All pins and connections between sections are fully secured	✓			
28	All electrical cable and wiring are not damaged and fully secured	✓			
29	Platform main structure is free from deformation, corroded or bended members	✓			
30	Platform surface is skid-resistant with at least 18 inches width	✓			
31	Platform is provided with guardrail with 42 inches height -/+ 3 inches	✓			
32	Platform is provided with at least 4 inches toeboard	✓			

33	Platform is provided with anchor point for body harness and it’s in a good condition	✓			
34	Platform gate opens inward or bar lock gate	✓			
35	Platform electrical wiring are not damaged and fully secured	✓			
36	Platform controls are clearly marked	✓			
37	Platform controls return to off position when released	✓			
38	Tilt alarm at 5 degree out of level is fitted and operable	✓			
39	Platform controls are protected against inadvertent operation	✓			
40	Safety devices	✓			
41	Operational and performance test	✓			
42	General condition	✓			