INSPECTION OF UNLICENSED HEAVY EQUIPMENT

Saudi Aramco 9598 (01/03) (464-100 – ISP&SSD)

Location:	Contract #:	Plant/Site (Name)	Form Issue Date (mm/dd/yy)	Form Valid Until (mm/dd/yy)
RASTANURAH	6600038542	RASTANURAH REFINERY CLEAN FUELS PROJECT	04/20/19	10/19/19

Manufacturer/Type:	Model #:	Serial #:	Equipment Owner (Contractor):
GENIE	SX125 XC	SX125D-168	BRANCH OF SUDHIR GENSETS LIMITED

Phase	Item No.	ITEM NAME	SAT	N/A
PRE-START WALK AROUND CHECKS	1-1	Oil, fuel, water, hydraulic leak	✓	
	1-2	Fuel cap secure	✓	
	1-3	Spark arresters fitted	✓	
	1-4	Fire extinguisher fitted	✓	
	1-5	Seat belts fitted		✓
	1-6	Operator's visibility	✓	
	1-7	Rear view mirrors		✓
	1-8	Operator's seat		✓
	1-9	Tracks, idlers, rollers, sprockets, wheels		✓
	1-10	Tire condition	✓	
	1-11	Battery, terminals, cables	✓	
	1-12	Locking pins/devices	✓	
	1-13	Master switch	✓	
	1-14	Bucket, blades, forks		✓
	1-15	Visible defects to structure	✓	
	1-16	Air hoses	✓	
	1-17	Hydraulic hoses	✓	
	1-18	Hydraulic rams	✓	
	1-19	Deck/cabin housekeeping		✓
	1-20	Cab lock engaged	✓	
	1-21	Safe working load marked on forklifts		✓
	1-22	Service brake fluids	✓	
	1-23	Lubrication points	✓	

Phase	Item No.	ITEM NAME	SAT	N/A
ENGINE START-UP	2-1	Engine start, controls, neutral	✓	
	2-2	All gauges operational	✓	
	2-3	All operating controls	✓	
	2-4	Exhaust, muffler, pipe	✓	
	2-5	Exhaust smoke	✓	
	2-6	Engine oil/fuel leaks	✓	
	2-7	Coolant leaks	✓	
	2-8	Hydraulic leaks	✓	
	2-9	Transmission leaks		✓
	2-10	Check steering	✓	
	2-11	Check brakes/parking brake	✓	
	2-12	Check fluid levels	✓	
	2-13	All operating temperatures	✓	
	2-14	Operation of attachments	✓	
SAFETY DEVICE OPERATION SYSTEM CHECKS	3-1	Gear shifts		✓
	3-2	Check safety locks	✓	
	3-3	Check steering system	✓	
	3-4	Drive forward/reverse	✓	
	3-5	Operation of hydraulic system	✓	
	3-6	Operation of cab locks		✓
	3-7	Check horn/back-up alarm	✓	
	3-8	Reversing lamps		✓
	3-9	Brakes/parking brakes	✓	
	3-10	Windshield/wipers/beacon lamps	✓	
	3-11	Indicators/lights		✓
	3-12	Head/tail lamps		✓
	3-13	Operation of limit switches	✓	
	3-14	Air tank relief valve	✓	
	3-15	Overall condition	✓	

We, the undersigned, certify that the piece equipment has been inspected and passed all inspection criteria. This equipment shall be used for the construction or maintenance work. This equipment shall be re-inspected every 6 months provided the contract is still valid. It is also confirmed that the equipment shall be removed from the facility when assigned job is accomplished or on the date stated in the field "Form valid until", whichever comes first.

Proponent Division Head or Above (Name & Signature)	Org. Code	Date	Contractor Inspector (Name & Signature)	Telephone	Date
BASIM L. SHAHRANI	30003832		H. CARINGAL	0555900287	04/20/19

DISTRIBUTION: Original – Industrial Security 1st Copy – Proponent 2nd Copy – Plant Manager 3rd Copy – Contractor **LEGEND:** SAT – Satisfactory N/A – Not Applicable

NOTE: Expiry date will not exceed six (6) months. If operationally needed, the validity will be extended subject to issuance of a new form.