**Standard Arabia Inspection Co Ltd.**
Building No 7888, First Support Industrial Area
Road 175, Street 6795,Postal34446-2981,Al Jubail,KSA
T: +966-13-3670801 | F: +966-13-3670802
E: admin@standardarabia.com
W: www.standardarabia.com
VAT:301271872900003 | C.R :2055024044

شركة معيار العربية للفحص
مبنى رقم 7888 , المنطقة الصناعية الأولى
طريق 175 ، شارع 6795 ، صندوق البريد 34446-2981 ،
الجبيل ، المملكة العربية السعودية
تلفون ٩٦٦١٣٣٦٧٠٨٠١+ فاكس ٩٦٦١٣٣٦٧٠٨٠٢+
البريد الإلكتروني:admin@standardarabia.com
الموقع الإلكتروني : www.standardarabia.com
السجل التجاري :2055024044 الرقم الضريبي : 301271872900003

| LIFTING EQUIPMENT INSPECTION REPORT | PO No.: | Org. Code: | CRM No.: | | Report No.: ST-233-2 | |
|---|---|---|---|---|---|---|
| | **Area** | **Inspection Date** | **Inspection Time** | | **Previous Sticker** | **Issued By** |
| | Haradh | 7th July 2025 | 02:00 PM | | SGS-PASS-3841 | SGS inspection services |
| **Department/Contractor** | | **Equipment No** | **Equipment Location** | | **Inspection Result** | **New Sticker** |
| Sudhir Equipment Rental Co | | S22SJ-1342 | RIG AD49, HARADH | | **Pass** | 432 |
| **Type** | | **Model** | **Capacity** | **Manufacturer** | **Equipment S.N.** | **Sticker Expiration Date** |
| Boom Supported Elevating Work Platform ( Manlift ) | | 660SJ | 250 kg | JLG - 2024 | B300022021 | 6th January 2026 |

**Above equipment was inspected by Standard Arabia Inspection Co Ltd. in accordance with applicable Saudi Aramco GI's, ASME and API standards. Deficiencies that require corrective action listed below. Specific repairs to correct each deficiency should be noted in the corrective action taken column.**

| No. | DEFICIENCIES | CORRECTIVE ACTION TAKEN |
|---|---|---|
| 1 | Periodic visual and functional inspection of the manlift was carried out as per ANSI A92.5 & Aramco GI 7.030 and was found satisfactory.<br>Periodic maintenance to be carried out as per OEM. | |

| | | | |
|---|---|---|---|
| **RECEIVER NAME:** | Shahid | **INSPECTOR NAME:** | Roshan Abdul Rasheed |
| **SIGNATURE:** | | **SIGNATURE:** | |
| **BADGE NO.:** | 2479074243 | **SAP NO.:** | 80023260 |
| **TELEPHONE NO.:** | 0591718544 | **TELEPHONE NO:** | 0539200332 |

**When re-inspection is requested, a complete copy of this report should be ready to be reviewed by the inspector.**

Standard Arabia Inspection Co Ltd.
Building No 7888, First Support Industrial Area
Road 175, Street 6795,Postal34446-2981,Al Jubail,KSA
T: +966-13-3670801 | F: +966-13-3670802
E: admin@standardarabia.com
W: www.standardarabia.com
VAT:301271872900003 | C.R :2055024044

شركة معيار العربية للفحص
مبنى رقم 7888 , المنطقة الصناعية الأولى
طريق 175 ، شارع 6795 ، صندوق البريد 34446-2981 ،
الجبيل ، المملكة العربية السعودية
تلفون ٩٦٦١٣٣٦٧٠٨٠١+ فاكس ٩٦٦١٣٣٦٧٠٨٠٢+
البريد الإلكتروني:admin@standardarabia.com
الموقع الإلكتروني : www.standardarabia.com
السجل التجاري :2055024044 الرقم الضريبي : 301271872900003

# SAUDI ARAMCO INSPECTION CHECKLIST - SAIC-U-7013

| ID | ACCEPTANCE CRITERIA | REFERENCE | PASS | FAIL | N/A | REMARKS |
|---|---|---|---|---|---|---|
| **1** | **GENERAL REQUIREMENTS:** | | | | | |
| 1.1 | Equipment documentation is available | ANSI/SAIA A92.5, Sec: 4.16.1.1 G.I. 7.030 | ✓ | | | |
| 1.2 | Previous inspection reports are checked | ANSI/SAIA A92.5, Sec: 5.11.1.3 G.I. 7.030 | ✓ | | | |
| 1.3 | Daily pre-operational inspection checklists are checked (if applicable) | GI 7.030 Para: 5.1.2 | ✓ | | | |
| 1.4 | Preventive Maintenance is established and updated records are maintained | ANSI/SAIA A92.5, Sec: 6.4.1 | ✓ | | | |
| 1.5 | Equipment is operated by a qualified operator | ANSI/SAIA A92.5 Sec: 4.13.13 | ✓ | | | |
| 1.6 | Warning notice, cautions or restrictions for safe operation and maintenance are clearly displayed and legible | ANSI/SAIA A92.5 Sec: 4.13.1 | ✓ | | | |
| 1.7 | A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice | G.I. 7.030 Para: 5.6.2 | ✓ | | | |
| 1.8 | Manufacturer name, address, serial number and model are clearly marked or tagged | ANSI/SAIA A92.5 Sec: 4.13.2 | ✓ | | | |
| 1.9 | Safe working load and number of persons are clearly marked on the work platform | ANSI/SAIA A92.5, Sec: 4.13.3 | ✓ | | | |
| 1.10 | Maximum platform height and reach are clearly marked | ANSI/SAIA A92.5 Sec: 4.13.4 & 5 | ✓ | | | |
| 1.11 | Maximum travel height and travel directions are clearly marked | ANSI/SAIA A92.5 Sec: 4.13.9 | ✓ | | | |
| 1.12 | Power rating are provided and marked (for AC and/or DC) | ANSI/SAIA A92.5 Sec: 4.13.6 | ✓ | | | |
| 1.13 | Platform and guardrails electrical insulation data are provided | ANSI/SAIA A92.5 Sec: 4.13.10 | | | ✓ | |
| **2** | **INSPECTION POINTS:** | | | | | |
| 2.1 | Platform surfaces are at least 18" (width & length) and are slip-resistant | ANSI/SAIA A92.5 4.12.1 | ✓ | | | |
| 2.2 | Platform guardrails are provided and secure | ANSI/SAIA A92.5 4.12.2 | ✓ | | | |
| 2.3 | Platform guardrails are 42" height (+/- 3") | ANSI/SAIA A92.5 Sec: 4.12.2.1 | ✓ | | | |
| 2.4 | Platform toeboard is fitted and at least 4" high | ANSI/SAIA A92.5 Sec: 4.12.3 | ✓ | | | |
| 2.5 | Moving parts are guarded | ANSI/SAIA A92.5 Sec: 4.11 | ✓ | | | |
| 2.6 | Personnel on the platform is protected against the hazards of moving parts of the aerial platforms. | ANSI/SAIA A92.5 Sec: 7.10 | ✓ | | | |
| 2.7 | Access to the platform is provided | ANSI/SAIA A92.5 Sec: 4.12.4 | ✓ | | | |
| 2.8 | Access gates or openings shall be properly closed per the manufacturer's instructions | ANSI/SAIA A92.5 Sec: 4.12.4 | ✓ | | | |
| 2.9 | Electrical cables, wiring and components are undamaged | ANSI/SAIA A92.5 Sec:8.3 | ✓ | | | |
| 2.10 | Safety harness anchorage is fitted in the platform | ANSI/SAIA A92.5 Sec: 4.12.5.1 | ✓ | | | |

| ID | ACCEPTANCE CRITERIA | REFERENCE | PASS | FAIL | N/A | REMARKS |
|---|---|---|---|---|---|---|
| 2.11 | Battery is secure, guarded and ventilated | ANSI/SAIA A92.5 Sec: 4.15.2 | ✓ | | | |
| 2.12 | Outrigger position microswitches and interlocks are fully functional at their control panel | ANSI/SAIA A92.5 Sec: 4.7 | | | ✓ | |
| 2.13 | Air, Hydraulic and fuel systems are not leaking | ANSI/SAIA A92.5 Sec: 6.6.5 | ✓ | | | |
| 2.14 | Emergency stop button is available at ground control station | ANSI/SAIA A92.5 Sec: 4.6.3 | ✓ | | | |
| 2.15 | There are no loose nuts, bolts, missing, worn or damaged parts around the structure | ANSI/SAIA A92.5 Sec: 6.6.2 | ✓ | | | |
| 2.16 | The equipment is free of defective and/or corroded members/joints | ANSI/SAIA A92.5 Sec:6.4.3 | ✓ | | | |
| 2.17 | Working environment is hazard free and machine can be safely operated | ANSI/SAIA A92.5 Sec:7.9 | ✓ | | | |
| 2.18 | An hour meter is fitted | ANSI/SAIA A92.5 Sec:4.15.3 | ✓ | | | |
| 2.19 | A fire extinguisher is fitted (type depends on operating location) | ANSI/SAIA A92.5 General | ✓ | | | |
| 2.20 | All moving parts are lubricated | ANSI/SAIA A92.5 Sec: 6.6.5 | ✓ | | | |
| 2.21 | All fluid levels for oil, water and hydraulic are adequate | ANSI/SAIA A92.5 Sec: 6.6.5 | ✓ | | | |
| 2.22 | Platform controls operate the machine correctly | ANSI/SAIA A92.5 Sec: 6.6.1 | ✓ | | | |
| 2.23 | Platform controls are clearly marked with direction and mode of operation | ANSI/SAIA A92.5 Sec: 4.6.1.6 | ✓ | | | |
| 2.24 | Platform controls accessible to the operator | ANSI/SAIA A92.5 Sec: 4.6.1.1 | ✓ | | | |
| 2.25 | Platform controls return to "off" or "neutral" position when released | ANSI/SAIA A92.5 Sec: 4.6.1.4 | ✓ | | | |
| 2.26 | Platform controls are protected against inadvertent operation | ANSI/SAIA A92.5 Sec: 1.3 | ✓ | | | |
| 2.27 | Over-ride control for power functions is fitted at ground level control panel | ANSI/SAIA A92.5 Sec: 4.6.2.1 | ✓ | | | |
| 2.28 | Lower controls return to "off" or "neutral" position when released | ANSI/SAIA A92.5 Sec: 4.6.2.4 | ✓ | | | |
| 2.29 | Lower controls are clearly marked for direction and mode of operation | ANSI/SAIA A92.5 Sec: 4.6.2.6 | ✓ | | | |
| 2.30 | Lower controls do not include drive and steering functions | ANSI/SAIA A92.5 Sec: 4.6.2.2 | ✓ | | | |
| 2.31 | Lower controls are protected against inadvertent operation | ANSI/SAIA A92.5 Sec: 4.6.2.5 | ✓ | | | |
| 2.32 | Boom raise/extend is operable from platform and ground control | ANSI/SAIA A92.5 Sec: 4.6.2.2 | ✓ | | | |
| 2.33 | Boom lower/retract is operable from platform and ground control | ANSI/SAIA A92.5 Sec: 4.6.2.2 | ✓ | | | |
| 2.34 | Platform rotation is operable from both platform and ground controls | ANSI/SAIA A92.5 Sec: 4.6.2.2 | ✓ | | | |
| 2.35 | Emergency stop button is operable from both platform and ground controls | ANSI/SAIA A92.5 Sec: 4.6.3 | ✓ | | | |
| 2.36 | Auxiliary/emergency lowering is operable from platform and ground controls | ANSI/SAIA A92.5 Sec: 4.6.4 | ✓ | | | |
| 2.37 | Auxiliary/emergency retracting is operable from platform and ground controls | ANSI/SAIA A92.5 Sec: 4.6.4 | ✓ | | | |

Standard Arabia Inspection Co Ltd.
Building No 7888, First Support Industrial Area
Road 175, Street 6795,Postal34446-2981,Al Jubail,KSA
T: +966-13-3670801 | F: +966-13-3670802
E: admin@standardarabia.com
W: www.standardarabia.com
VAT:301271872900003 | C.R :2055024044

شركة معيار العربية للفحص
مبنى رقم 7888 , المنطقة الصناعية الأولى
طريق 175 ، شارع 6795 ، صندوق البريد 34446-2981 ،
الجبيل ، المملكة العربية السعودية
تلفون ٩٦٦١٣٣٦٧٠٨٠١+ فاكس ٩٦٦١٣٣٦٧٠٨٠٢+
البريد الإلكتروني:admin@standardarabia.com
الموقع الإلكتروني : www.standardarabia.com
السجل التجاري :2055024044 الرقم الضريبي : 301271872900003

| ID | ACCEPTANCE CRITERIA | REFERENCE | PASS | FAIL | N/A | REMARKS |
|---|---|---|---|---|---|---|
| 2.38 | Auxiliary/emergency rotating is operable from platform and ground controls | ANSI/SAIA A92.5 Sec: 4.6.4 | ✓ | | | |
| 2.39 | Hydraulic/Pneumatic systems are leak-free with platform raised | ANSI/SAIA A92.5 Sec: 4.10.2 | ✓ | | | |
| 2.40 | Tilt alarm is operable (5 degrees out of level) (manually depress the edge of the tilt switch to cause alarm condition) | ANSI/SAIA A92.5 Sec: 4.7.3 | ✓ | | | |
| 2.41 | Aerial platforms is fitted with a warning device at the platform which activates automatically when the aerial platform is at and beyond the slope | ANSI/SAIA A92.5 Sec: 4.6.6 | ✓ | | | |
| 2.42 | Tilt alarm is not combined with boom raise cut-out (dependent on machine manufacturer) | ANSI/SAIA A92.5 Sec: 4.6.6 | ✓ | | | |
| 2.43 | Steering is properly working when moving forward and in reverse directions | ANSI/SAIA A92.5 Sec: 6.6.3.1 | ✓ | | | |
| 2.44 | Brakes are in good working condition and can hold the machine on any slope (parking and moving) | ANSI/SAIA A92.5 Sec: 4.14.1 | ✓ | | | |
| 2.45 | Extendable axles function is satisfactory (where fitted) | ANSI/SAIA A92.5 Sec: 7.3.3.8 | | | ✓ | |
| 2.46 | Outriggers (stabilizers) extension-retraction operation is satisfactory | ANSI/SAIA A92.5 Sec: 7.10.3 | | | ✓ | |
| 2.47 | Extendable elevating assembly operation is satisfactory (retracted vs. extended) | ANSI/SAIA A92.5 Sec: 4.2.1 | ✓ | | | |
| 2.48 | Elevating assembly operation is satisfactory (elevated vs. lowered) | ANSI/SAIA A92.5 sec: 4.2.1( c ) | ✓ | | | |
| 2.49 | Wheels and tires are serviceable and undamaged | ANSI/SAIA A92.5 Sec: 7.3.3 (6) | ✓ | | | |
| 2.50 | Travel alarm is operable | ANSI/SAIA A92.5 Sec: 6.6 (4) | ✓ | | | |
| 2.51 | Platform lowering alarm is operable | ANSI/SAIA A92.5 Sec: 6.6 (4) | ✓ | | | |
| 2.52 | Auxiliary power source available (to use in event of primary power loss) | ANSI/SAIA A92.5 Sec; 4.15.2 | ✓ | | | |
| 2.53 | Platform does not descend when in raised position and the power is off | ANSI/SAIA A92.5 Sec: 4.6.3 | ✓ | | | |
| 2.54 | Machine is safely drivable from the platform when raised (fast, slow, forward and reverse modes) | ANSI/SAIA A92.5 Sec: 6.6.3.1 | ✓ | | | |
| 2.55 | The platform does not descend when in raised position and the power is off | ANSI/SAIA A92.5 Sec: 4.6.3 | ✓ | | | |
| 2.56 | Engine powered machines fuel lines are supported to minimize chafing | ANSI/SAIA A92.5 Sec: 4.15.1 | ✓ | | | |
| 2.57 | Engine powered machines fuel lines are positioned to minimize exposure to engine and exhaust heat | ANSI/SAIA A92.5 Sec: 4.15.1 | ✓ | | | |
| 2.58 | Engine powered machines exhaust system is provided with muffler | ANSI/SAIA A92.5 Sec: 4.15.1 | ✓ | | | |
| 2.59 | Installation of Anti- Entrapment device on work platform | Letter No. CIU-L-019/2016 | ✓ | | | |

| | | | |
|---|---|---|---|
| **RECEIVER NAME:** | Shahid | **INSPECTOR NAME:** | Roshan Abdul Rasheed |
| **SIGNATURE:** | | **SIGNATURE:** | |
| **BADGE NO.:** | 2479074243 | **SAP NO.:** | 80023260 |
| **TELEPHONE NO.:** | 0591718544 | **TELEPHONE NO:** | 0539200332 |

**Standard Arabia Inspection Co. Ltd.**
#6668, First Support Industrial Area,
Road 175, Street 120A, Al Jubail, KSA.
T: +966-13-3670802 | F: +966-13-3670802

| | |
|---|---|
| **STICKER NO:** | **432** |
| **EQUIP. No:** | S22SJ-1342 |
| **EQUIP. SN:** | B300022021 |
| **DATE INSPECTED:** | 7th July 2025 |
| **NEXT INSPECTION DATE:** | 6th January 2026 |
| **INSPECTED BY:** | Roshan Abdul Rasheed - 80023260 |

**S.A INSPECTION DEPARTMENT APPROVED CONTRACTOR AGENCES**