CERTIFICATE OF TEST AND THOROUGH EXAMINATION OF ELEVATION WORK PLATFORM

Cert. No.: 1720071	**Date of Examination: 18/08/2024**	**Sticker No.: 01-62764**

Name & address of owner of the equipment		SUDHIR EQUIPMENT RENTAL CO.
Inspection requested by		SUDHIR EQUIPMENT RENTAL CO.
Place of inspection		DAMMAM WORKSHOP
Type of inspection		TEST & THOROUGH EXAMINATION
Relevant regulation / Standard		ANSI+SIA+A92.6-2006
Date of previous inspection / load test		Not Applicable
Identification & Description of the Equipment	Manufacturer name	ZHEJIANG DINGLI MACHENIRY CO. LTD
	Equipment Type	SELF PROPELLED ROUGH TERRAIN SCISSOR LIFT
	Model / Year	JCPT1523RTL/2024
	Serial number	JPR0024E00478
	Owner ID / Registration number	SD15SL-1455
	Nature of power	BATTERY TYPE (24V, 3.0KW)
	Rated Capacity (SWL)	500LBS 680 KG (7Persons+120KGTools)
	Max. Platform height:	15 m
	Max. Horizontal reach:	15 m

Description of test:	**TEST LOAD**	**S.W.L.**
SELF PROPELLED ROUGH TERRAIN SCISSOR LIFT POWERED BY: DC POWER POWER: 18.2kW 500LBS 680 KG (7Persons+120KGTools) VISUAL INSPECTION FOLLOWED BY FULL FUNCTIONAL TESTING	N/A	500LBS 680 KG (7Persons+120KGTools)

Result of Examination:
The above mentioned equipment has been found satisfactory at the time of inspection and is considered to be safe for further use, subject to continuous maintenance being applied and qualified operator being employed.

This is to certify that the Competent Person did attend at the said premises on said date to witness proof load test and/or to carry out thorough examination of the equipment described herein and that all particulars described above were correct at the time of examination. This Certificate becomes void in case of any major repair, modification and / or alteration being un-authorized by issuer of hereof.

Next Proof Load Test Due: or After Major Repair/Modifications	**Next Inspection Due is on or before: 17/02/2025**

Issued at Al Khobar on 19/08/2024

Inspector to Bureau Veritas
Signature:

Name: NILO DARAY
Position: Senior Inspector

BUREAU VERITAS IN SERVICE VERIFICATION EASTERN REGION SAUDI ARABIA

Reviewed by
Signature:

Name: Abdullah SHEHRI
Position: Operations Manager

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.
Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.
This not is NOT an indication that the item(s) is (are) fir for any specific purpose and does not release the manufacture, supplier and any party from their respective duty,

guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.

CHECKLIST OF TEST AND THOROUGH EXAMINATION OF ELEVATION WORK PLATFORM

SECTION	CONDITION/REMARKS
1. ACCESS	
1.1 Access to the cabin/control station	Satisfactory
1.2 Access for maintenance operation	Satisfactory
2. STRUCTURE OF EQUIPMENT	
2.1 Boom sections	Not applicable
2.2 Bolts & rivets	Satisfactory
2.3 Connecting pins	Satisfactory
2.4 Chassis structure	Satisfactory
2.5 Platform condition	Satisfactory
2.6 Sheaves & pins	Not applicable
2.7 Mounting bolts	Satisfactory
2.8 Tyres / Crawler	Satisfactory
2.9 Markings of operation controls	Satisfactory
2.10 Outriggers / Stabilizers	Satisfactory
3. HYDRAULIC SYSTEM	
3.1 Cylinder	Satisfactory
3.2 Motors/ Power Train	Satisfactory
3.3 Hydraulic Pump	Satisfactory
3.4 Tank & oil	Satisfactory
3.5 Hoses	Satisfactory
3.6 Steering system	Satisfactory
4. POWER UNIT	
4.1 Engine	Not applicable
4.2 Spark arrestor	Not applicable
4.3 Operator control panel	Satisfactory
4.4 Gear boxes	Satisfactory
5. SLEW UNIT	
5.1 Rack & pinion	Satisfactory

5.2 Bearings	Satisfactory
5.3 Bearing bolts	Satisfactory
5.4 Brakes	Satisfactory
5.5 Swing lock	Not applicable
6.SAFETY DEVICE	
6.1 Motion Alarm	Satisfactory
6.2 Auxiliary Power Unit (Emergency Lowering system)	Satisfactory
6.3 Overload protection	Satisfactory
6.4 Limit switches	Satisfactory
6.5 Speed control	Satisfactory
6.6 Emergency stop	Satisfactory
6.7 Fire Extinguisher	Satisfactory
6.8 Tilt Buzzer	Satisfactory
6.9 Rotating warning light	Satisfactory
6.10 Working hours meter	Satisfactory

Inspector to Bureau Veritas
Signature:

Name: NILO DARAY
Position: Senior Inspector