# Bureau Veritas, Saudi Arabia

6th Floor, Al Raja Tower, King Fahad Road, Bandriyah, Al Khobar (31952), Saudi Arabia
**Tel No** : +966 13 882 1071 **Web** : https://middle-east.bureauveritas.com

Report No.: 244031

| **LIFTING EQUIPMENT INSPECTION REPORT** | **Area** DAMMAM | **Inspection Date** 23/03/2025 | | **Inspection Time** 13:00 | **Previous Sticker** No.24-1866 | Issue By BV |
|---|---|---|---|---|---|---|
| **Department / Contractor** SUDHIR EQUIPMENT RENTAL CO. | **Equipment Number** S16SD-1606 | **Equipment Location** DMM | | **Inspection Result** **Pass** | **New Sticker No.** BV-24-5230 | |
| **Manufacturer** DINGLI | **Model** BT16CRT2 | **Capacity** 320 KG | **Type** MEWP | **Equipment Serial Number** BTRC024F00179 | **Sticker Expiration Date** 22/09/2025 | |

Above Equipment was inspected by **Bureau Veritas** in accordance with applicable Saudi Aramco GI's, ASME and API Standards. Deficiencies that require corrective action are listed below. Specific repairs to correct each deficiency should be noted in the corrective action taken column.

| No. | DEFICIENCIES / NOTES | Corrective Action Taken |
|---|---|---|
| 1 | -INITIAL INSPECTION AND FUNCTION TEST FOR BOOM SUPPORTED ELEVATING WORK PLATFORM AS PER AS S.ARAMCO GI 7.030 AND ANSI 92.5<br>EQUIPMENT WAS FOUND SATISFACTORY AT THE TIME OF INSPECTION<br>-FOLLOW PROPER PM REGULARLY<br>-MANF. TEST CERTIFICATE WAS VERIFIED AT TIME OF INSPECTION | - |

| **Receiver Name :** ARIF | | **Signature :** | **Inspector Name :** Mohamed OMARA |
|---|---|---|---|
| **Badge No.:** - | **Telephone No.:** - | | **Telephone :** 055 078 7628 |

When re-inspection is requested, a complete copy of this report should be ready review by the inspector.

| SAUDI ARAMCO INSPECTION CHECKLIST | SAIC NUMBER | ISSUE DATE | DISCIPLINE |
|---|---|---|---|
| **BOOM SUPPORTED ELEVATING WORK PLATFORM** | **SAIC-U-7013** | **12-Jan-23** | **ELEVATING/LIFTING EQUIPMENT** |
| PROJECT TITLE | WBS/BI/JO NUMBER | INSPECTION COMPANY<br>**Bureau Veritas, Saudi Arabia** | |

| | | | | |
|---|---|---|---|---|
| EQUIPMENT ID NUMBER :<br>S16SD-1606 | EQUIPMENT DESCRIPTION/TYPE :<br>MEWP | | SERIAL NO. :<br>BTRC024F00179 | REPORT No.: 244031 |
| CAPACITY (SWL) :<br>320 KG | MANUFACTURER :<br>DINGLI | | FACILITY / LOCATION :<br>DMM | |
| REQUESTED INSPECTION DATE : | RFI No. | TASK COMPLETED DATE : | EQUIPMENT OWNER :<br>SUDHIR EQUIPMENT RENTAL CO. | |

# ACCEPTANCE CRITERIA

## 1. GENERAL REQUIREMENTS

| | | REFERENCE | PASS | FAIL | NA | REMARKS |
|---|---|---|---|---|---|---|
| 1.1 | Equipment documentation is available | ANSI/SAIA A92.5, G.I. 7.030 | ✓ | | | |
| 1.2 | Previous inspection reports are checked | ANSI/SAIA A92.5, G.I. 7.030 | ✓ | | | |
| 1.3 | Daily pre-operational inspection checklists are checked (if applicable) | ANSI/SAIA A92.5, Sec: 6.4.1 | ✓ | | | |
| 1.4 | Preventive Maintenance is established and updated records are maintained | ANSI/SAIA A92.5, Sec: 6.4.1 | ✓ | | | |
| 1.5 | Equipment is operated by a qualified operator | ANSI/SAIA A92.5 | ✓ | | | |
| 1.6 | Warning notice, cautions or restrictions for safe operation and maintenance are clearly displayed and legible | ANSI/SAIA A92.5 | ✓ | | | |
| 1.7 | A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice | G.I. 7.030 | ✓ | | | |
| 1.8 | Manufacturer name, address, serial number and model are clearly marked or tagged | ANSI/SAIA A92.5 | ✓ | | | |

| | | REFERENCE | PASS | FAIL | NA | REMARKS |
|---|---|---|---|---|---|---|
| 1.9 | Safe working load and number of persons are clearly marked on the work platform | ANSI/SAIA A92.5, SAES-B067 | ✓ | | | |
| 1.10 | Maximum platform height and reach are clearly marked | ANSI/SAIA A92.5 | ✓ | | | |
| 1.11 | Maximum travel height and travel directions are clearly marked | ANSI/SAIA A92.5 | ✓ | | | |
| 1.12 | Power rating are provided and marked (for AC and/or DC) | ANSI/SAIA A92.5 | ✓ | | | |
| 1.13 | Platform and guardrails electrical insulation data are provided | GI 7.030 Para: 5.1.2 | | | ✓ | |

## 2. INSPECTION POINTS

| | | REFERENCE | PASS | FAIL | NA | REMARKS |
|---|---|---|---|---|---|---|
| 2.1 | Platform surfaces are at least 18" (width & length) and are slip-resestant | ANSI/SAIA A92.5 | ✓ | | | |
| 2.2 | Platform guardrails are provided and secure | ANSI/SAIA A92.5 | ✓ | | | |
| 2.3 | Platform guardrails are 42" height (+/- 3") | ANSI/SAIA A92.5 | ✓ | | | |
| 2.4 | Platform toeboard is fitted and at least 4" high | ANSI/SAIA A92.5 | ✓ | | | |
| 2.5 | Moving parts are guarded | ANSI/SAIA A92.5 | ✓ | | | |
| 2.6 | Personnel on the platform is protected against the hazards of moving parts of the aerial platforms. | ANSI/SAIA A92.5 | ✓ | | | |
| 2.7 | Access to the platform is provided | ANSI/SAIA A92.5 | ✓ | | | |
| 2.8 | Access gates or openings shall be properly closed per the manufacturer’s instructions | ANSI/SAIA A92.5 | ✓ | | | |
| 2.9 | Electrical cables, wiring and components are undamaged | ANSI/SAIA A92.5 | ✓ | | | |

| | | REFERENCE | PASS | FAIL | NA | REMARKS |
|---|---|---|---|---|---|---|
| 2.10 | Safety harness anchorage is fitted in the platform | ANSI/SAIA A92.5 | ✓ | | | |
| 2.11 | Battery is secure, guarded and ventilated | ANSI/SAIA A92.5 | ✓ | | | |
| 2.12 | Outrigger position microswitches and interlocks are fully functional at their contril panel | ANSI/SAIA A92.5 | | | ✓ | |
| 2.13 | Air, Hydraulic and fuel systems are not leaking | ANSI/SAIA A92.5 | ✓ | | | |
| 2.14 | Emergency stop button is available at ground control station | ANSI/SAIA A92.5 | ✓ | | | |
| 2.15 | There are no loose nuts, bolts, missing, worn or damaged parts around the structure | ANSI/SAIA A92.5 | ✓ | | | |
| 2.16 | The equipment is free of defective and/or corroded members/joints | ANSI/SAIA A92.5 | ✓ | | | |
| 2.17 | Working environment is hazard free and machine ca be safely operated | ANSI/SAIA A92.5 | ✓ | | | |
| 2.18 | An hour meter is fitted | ANSI/SAIA A92.5 | ✓ | | | |
| 2.19 | A fire extinguisher is fitted (type depends on operating location) | ANSI/SAIA A92.5 | ✓ | | | |
| 2.20 | All moving parts are lubricated | ANSI/SAIA A92.5 | ✓ | | | |
| 2.21 | All fluid levels for oil, water and hydraulic are adequate | ANSI/SAIA A92.5 | ✓ | | | |
| 2.22 | Platform controls operate the machine correctly | ANSI/SAIA A92.5 | ✓ | | | |
| 2.23 | Platform controls are clearly marked with direction and mode of operation | ANSI/SAIA A92.5 | ✓ | | | |
| 2.24 | Platform controls accessable to the operator | ANSI/SAIA A92.5 | ✓ | | | |
| 2.25 | Platform controls return to "off" or "neutral" position when released | ANSI/SAIA A92.5 | ✓ | | | |
| 2.26 | Platform controls are protected agains inadvertent operation | ANSI/SAIA A92.5 | ✓ | | | |

| | | REFERENCE | PASS | FAIL | NA | REMARKS |
|---|---|---|---|---|---|---|
| 2.27 | Over-ride control for power functions is fitted at ground level control panel | ANSI/SAIA A92.5 | ✓ | | | |
| 2.28 | Lower controls return to "off" or "neutral" position when released | ANSI/SAIA A92.5 | ✓ | | | |
| 2.29 | Lower controls are clearly marked for direction and mode of operation | ANSI/SAIA A92.5 | ✓ | | | |
| 2.30 | Lower controls do not include drive and steering functions | ANSI/SAIA A92.5 | ✓ | | | |
| 2.31 | Lower controls are protected against inadvertent operation | ANSI/SAIA A92.5 | ✓ | | | |
| 2.32 | Boom raise/extend is operable from platform and ground control | ANSI/SAIA A92.5 | ✓ | | | |
| 2.33 | Boom lower/retract is operable from platform and ground control | ANSI/SAIA A92.5 | ✓ | | | |
| 2.34 | Platform rotation is operable from both platform and ground controls | ANSI/SAIA A92.5 | ✓ | | | |
| 2.35 | Emergency stop button is operable from both platform and ground controls | ANSI/SAIA A92.5 | ✓ | | | |
| 2.36 | Auxiliary/emergency lowering is operable from platform and ground controls | ANSI/SAIA A92.5 | ✓ | | | |
| 2.37 | Auxiliary/emergency retracting is operable from platform and ground controls | ANSI/SAIA A92.5 | ✓ | | | |
| 2.38 | Auxiliary/emergency rotating is operable from platform and ground controls | ANSI/SAIA A92.5 | ✓ | | | |
| 2.39 | Hydraulic/Pneumatic systems are leak-free with platform raised | ANSI/SAIA A92.5 | ✓ | | | |
| 2.40 | Tilt alarm is operable (5 degrees out of level) (manually depress the edge of the tilt switch to cause alarm condition) | ANSI/SAIA A92.5 Sec: 4.6.6 | ✓ | | | |

| | | REFERENCE | PASS | FAIL | NA | REMARKS |
|---|---|---|---|---|---|---|
| 2.41 | Aerial platforms is fitted with a warning device at the platform which activates automatically when the aerial platform is at and beyond the slope | ANSI/SAIA A92.5 Sec: 4.6.6 | ✓ | | | |
| 2.42 | Tilt alarm is not combined with boom raise cut-out (dependent on machine manufacturer) | ANSI/SAIA A92.5 | ✓ | | | |
| 2.43 | Steering is properly working when moving forward and in reverse directions | ANSI/SAIA A92.5 | ✓ | | | |
| 2.44 | Brakes are in good working condition and can hold the machine on any slope (parking and moving) | ANSI/SAIA A92.5 | ✓ | | | |
| 2.45 | Extendable axles function is satisfactory (where fitted) | ANSI/SAIA A92.5 | | | ✓ | |
| 2.46 | Outriggers (stabilizers) extention-retraction operation is satisfactory | ANSI/SAIA A92.5 | | | ✓ | |
| 2.47 | Extendable elevating assembly operation is satisfactory (retracted vs. extended) | ANSI/SAIA A92.5 | ✓ | | | |
| 2.48 | Elevating assembly operation is satisfactory (elevated vs. lowered) | ANSI/SAIA A92.5 | ✓ | | | |
| 2.49 | Wheels and tyres are serviceable and undamaged | ANSI/SAIA A92.5 | ✓ | | | |
| 2.50 | Travel alarm is operable | ANSI/SAIA A92.5 | ✓ | | | |
| 2.51 | Platform lowering alarm is operable | ANSI/SAIA A92.5 | ✓ | | | |
| 2.52 | Auxiliary power source is available (ready to be used in event of primary power loss) | ANSI/SAIA A92.5 | ✓ | | | |
| 2.53 | Machine is safely drivable from the platform when raised (fast, slow, forward and reverse modes) | ANSI/SAIA A92.5 | ✓ | | | |
| 2.54 | The platform does not descend when in raised position and the power is off | ANSI/SAIA A92.5 | ✓ | | | |
| 2.55 | Engine powered machines fuel lines are supported to minimize chafing | ANSI/SAIA A92.5 | ✓ | | | |

| | | REFERENCE | PASS | FAIL | NA | REMARKS |
|---|---|---|---|---|---|---|
| 2.56 | Engine powered machines fuel lines are positoned to minimize exposure to engine and exhaust heat | ANSI/SAIA A92.5 | ✓ | | | |
| 2.57 | Engine powered machines exhaust system is provided with muffler | ANSI/SAIA A92.5 | ✓ | | | |
| 2.58 | Installation of Anti- Entrapment device on work platform | Letter No. CIU-L-019/2016 | ✓ | | | |

## REMARKS

-

This check list will be applied for Vehicle Mounted Elevating Work Platform - ANSI/SAIA A92.2.
- Inspected equipment with refrence to ANSI/SAIA A92.5 shall be equipped with Anti- Entrapment device on work platform.

**REFERENCE DOCUMENTS:**

1- ANSI/SAIA A92.5 - 2014 Issue: Boom - Supported Elevating Work Platforms
2- SAES-B067 - 2020 Issue: Safety Identification and Safety Colors
3- SA GI 7.025 -2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification
4- SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment

## Signature

## Inspected / Witnessed by 3rd Party Certified Inspector

| | |
|---|---|
| **Name** | Mohamed OMARA |
| **Signature** | |
| **Certificate No.** | 80019106 |
| **Company** | Bureau Veritas |

## User Representative

| | |
|---|---|
| **Name** | ARIF |
| **Signature** | |
| **Date** | 23/03/2025 |

**NO.**BV-24-5230

BUREAU VERITAS

Tel.: 013 822 1071
Fax: 013 822 1072

**EQUIP NO.:** S16SD-1606

**EQUIP S. N. : BTRC024F00179**

**DATE INSPECTED : 23/03/2025**

**NEXT INSPECTION DATE :** 22/09/2025

**INSPECTED BY :** Mohamed OMARA

**SA INSPECTION DEPARTMENT APPROVED CONTRACTOR AGENCIES**