Bureau Veritas, Saudi Arabia

6th Floor, Al Raja Tower, King Fahad Road, Bandriyah, Al Khobar (31952), Saudi Arabia
Tel No : +966 13 882 1071 **Web** : https://middle-east.bureauveritas.com

Report No.: 241368

LIFTING EQUIPMENT INSPECTION REPORT	**Area** DAMMAM	**Inspection Date** 21/10/2024		**Inspection Time** 12:00	**Previous Sticker** No.INITIAL / Issue By -
Department / Contractor SUDHIR EQUIPMENT RENTAL CO.	**Equipment Number** SD22SL-1654	**Equipment Location** DMM YARD		**Inspection Result** **Pass**	**New Sticker No.** BV-24-2668
Manufacturer DINGLI	**Model** JCPT2223RTB	**Capacity** 750 KG	**Type** MEWP	**Equipment Serial Number** JPR0024E00470	**Sticker Expiration Date** 20/04/2025

Above Equipment was inspected by **Bureau Veritas** in accordance with applicable Saudi Aramco GI's, ASME and API Standards. Deficiencies that require corrective action are listed below. Specific repairs to correct each deficiency should be noted in the corrective action taken column.

No.	DEFICIENCIES / NOTES	Corrective Action Taken
1	-INITIAL INSPECTION AND FUNCTION TEST FOR SELF-PROPELLED ELEVATING WORK PLATFORM AS PER AS S.ARAMCO GI 7.030 AND ANSI 92.6 EQUIPMENT WAS FOUND SATISFACTORY AT THE TIME OF INSPECTION -FOLLOW PROPER PM REGULARLY -MANF. TEST CERTIFICATE WAS VERIFIED AT TIME OF INSPECTION	-

Receiver Name : NIHAL		**Signature :**	**Inspector Name :** Mohamed OMARA
Badge No.: -	**Telephone No.:** -		**Telephone :** 055 078 7628

When re-inspection is requested, a complete copy of this report should be ready review by the inspector.

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER **SAIC-U-7014**	ISSUE DATE **12-Jan-23**	DISCIPLINE **ELEVATING/LIFTING EQUIPMENT**
SELF PROPELLED ELEVATING WORK PLATFORM			
PROJECT TITLE	WBS/BI/JO NUMBER	INSPECTION COMPANY **Bureau Veritas, Saudi Arabia**	

EQUIPMENT ID NUMBER : SD22SL-1654	EQUIPMENT DESCRIPTION/TYPE : MEWP		SERIAL NO. : JPR0024E00470	REPORT No.: 241368
CAPACITY (SWL) : 750 KG	MANUFACTURER : DINGLI		FACILITY / LOCATION : DMM YARD	
REQUESTED INSPECTION DATE :	RFI No.	TASK COMPLETED DATE : 21/10/2024	EQUIPMENT OWNER : SUDHIR EQUIPMENT RENTAL CO.	

ACCEPTANCE CRITERIA

1. GENERAL REQUIREMENTS

		REFERENCE	PASS	FAIL	NA	REMARKS
1.1	Equipment documentation is available	ANSI/SAIA A92.5, G.I. 7.030	✓			
1.2	Previous inspection reports are checked	ANSI/SAIA A92.5, G.I. 7.030	✓			
1.3	Daily pre-operational inspection checklists are checked (if applicable)	ANSI/SAIA A92.6 Sec:7.6	✓			
1.4	Preventive Maintenance is established and updated records are maintained	ANSI/SAIA A92.6 Sec:7.6	✓			
1.5	Equipment is operated by a qualified operator	ANSI/SAIA A92.6	✓			
1.6	Warning notice, cautions or restrictions for safe operation and maintenance are clearly displayed and legible	ANSI/SAIA A92.6	✓			
1.7	A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice	G.I. 7.030	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
1.8	Manufacturer name, address, serial number and model are clearly marked or tagged	ANSI/SAIA A92.6	✓			
1.9	Safe working load and number of persons are clearly marked on the work platform	ANSI/SAIA A92.6, SAES-B067	✓			
1.10	Maximum platform height and reach are clearly marked	ANSI/SAIA A92.6	✓			
1.11	Maximum travel height and travel directions are clearly marked	ANSI/SAIA A92.6	✓			
1.12	Power rating are provided and marked (for AC and/or DC)	ANSI/SAIA A92.6	✓			
1.13	Platform and guardrails electrical insulation data are provided	ANSI/SAIA A92.6			✓	
1.14	Multiple configurations are described on the manual and the platform (if multiple ratings are used)	GI 7.030 Para: 5.1.2	✓			

2. INSPECTION POINTS

		REFERENCE	PASS	FAIL	NA	REMARKS
2.1	Platform surfaces are at least 18" (width & length) and are slip-resestant	ANSI/SAIA A92.6	✓			
2.2	Platform guardrails are provided and secure	ANSI/SAIA A92.6	✓			
2.3	Platform guardrails are 42" height (+/- 3")	ANSI/SAIA A92.6	✓			
2.4	Platform toeboard is fitted and at least 4" high	ANSI/SAIA A92.6	✓			
2.5	Moving parts are guarded	ANSI/SAIA A92.6	✓			
2.6	Access to the platform is provided	ANSI/SAIA A92.6	✓			
2.7	Access to the platform and gate inward opening with lock.	ANSI/SAIA A92.6 Sec: 4.12.4	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
2.8	Electrical cables, wiring and components are undamaged	ANSI/SAIA A92.6	✓			
2.9	Extendable axles function is satisfactory (where fitted)	ANSI/SAIA A92.6			✓	
2.10	Wheels and tyres are serviceable and undamaged	ANSI/SAIA A92.6	✓			
2.11	Safety harness anchorage is fitted in the platform	ANSI/SAIA A92.6	✓			
2.12	Platform controls operate the machine correctly	ANSI/SAIA A92.6	✓			
2.13	Platform controls are clearly marked with direction and mode of operation	ANSI/SAIA A92.6	✓			
2.14	Platform controls accessable to the operator	ANSI/SAIA A92.6	✓			
2.15	Platform controls return to "off" or "neutral" position when released	ANSI/SAIA A92.6	✓			
2.16	Platform controls are protected agains inadvertent operation	ANSI/SAIA A92.6	✓			
2.17	Over-ride control for power functions is fitted at ground level control panel	ANSI/SAIA A92.6	✓			
2.18	Ground controls return to "off" or "neutral" position when released	ANSI/SAIA A92.6	✓			
2.19	Ground controls are clearly marked for direction and mode of operation	ANSI/SAIA A92.6	✓			
2.20	Ground controls do not include drive and steering functions	ANSI/SAIA A92.6	✓			
2.21	Ground controls are protected agains inadvertent operation	ANSI/SAIA A92.6	✓			
2.22	Auxiliary (emergency) lowering, retracting and rotating controls are fitted and operable at platform control panel	ANSI/SAIA A92.6	✓			
2.23	Auxiliary (emergency) lowering, retracting and rotating controls are fitted and operable at ground control panel	ANSI/SAIA A92.6	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
2.24	Battery is secure, guarded and ventilated	ANSI/SAIA A92.6	✓			
2.25	Outrigger position microswitches and interlocks are fully functional at their contril panel	ANSI/SAIA A92.6	✓			
2.26	Safety props or latches are installed for maintenance purposes (as prescribed by the manufacturer)	ANSI/SAIA A92.6	✓			
2.27	Air, Hydraulic and fuel systems are not leaking	ANSI/SAIA A92.6	✓			
2.28	Emergency stop button is available at ground control station	ANSI/SAIA A92.6	✓			
2.29	Emergency stop button is available at platform control station	ANSI/SAIA A92.6	✓			
2.30	There are no loose nuts, bolts, missing, worn or damaged parts around the structure	ANSI/SAIA A92.6	✓			
2.31	The equipment is free of defective and/or corroded members/ joints	ANSI/SAIA A92.6	✓			
2.32	Working environment is hazard free and machine ca be safely operated	ANSI/SAIA A92.6	✓			
2.33	An hour meter is fitted	ANSI/SAIA A92.6	✓			
2.34	A fire extinguisher is fitted (type depends on operating location)	ANSI/SAIA A92.6	✓			
2.35	All fluid levels for oil, water and hydraulic are adequate	ANSI/SAIA A92.6	✓			
2.36	All moving parts are lubricated	ANSI/SAIA A92.6	✓			
2.37	Emergency stop button is operable from platform station	ANSI/SAIA A92.6	✓			
2.38	Emergency stop button is operable from ground station	ANSI/SAIA A92.6	✓			
2.39	Lowering/retracting is operable from platform control	ANSI/SAIA A92.6	✓			
2.40	Lowering/retracting is operable from ground control	ANSI/SAIA A92.6	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
2.41	Raise/extend is operable from platform control	ANSI/SAIA A92.6	✓			
2.42	Boom raise/extend is operable from ground control	ANSI/SAIA A92.6	✓			
2.43	Fluid systems are leak-free with platform raised	ANSI/SAIA A92.6	✓			
2.44	Telt alarm is operable (5 degrees out of level) (manually depress the edge of the tilt switch to cause alarm condition)	ANSI/SAIA A92.6	✓			
2.45	Tilt alarm is not combined with boom raise cut-out (dependent on machine manufacturer)	ANSI/SAIA A92.6	✓			
2.46	Steering is properly working when moving forward and in reverse directions	ANSI/SAIA A92.6	✓			
2.47	Brakes are in good working condition and can hold the machine on any slope (parking and moving)	ANSI/SAIA A92.6	✓			
2.48	Travel alarm is operable	ANSI/SAIA A92.6	✓			
2.49	Platform lowering alarm is operable	ANSI/SAIA A92.6	✓			
2.50	Machine is safely drivable from the platform when raised (fast, slow, forward and reverse modes)	ANSI/SAIA A92.6	✓			
2.51	The platform does not descend when in raised position and the power is off	ANSI/SAIA A92.6	✓			
2.52	Used ancillary equipment are in good condition, free of damages and do not create any hazardous condition (e.g. power sockets, extension cables and mechanical brackes)	ANSI/SAIA A92.6	✓			
2.53	Engine powered machines fuel lines are supported to minimize chafing	ANSI/SAIA A92.6	✓			
2.54	Engine powered machines fuel lines are positoned to minimize exposure to engine and exhaust heat	ANSI/SAIA A92.6	✓			
2.55	Engine powered machines exhaust system is provided with muffler	ANSI/SAIA A92.6	✓			

REMARKS

-

REFERENCE DOCUMENTS:

1- ANSI/SAIA A92.6 - 2006(R2014) Issue:Self - Propelled Elevating Work Platforms
2- SAES-B067 - 2020 Issue: Safety Identification and Safety Colors
3- SA GI 7.025-2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification
4- SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment

Signature

Inspected / Witnessed by 3rd Party Certified Inspector

Name	Mohamed OMARA
Signature	
Certificate No.	80019106
Company	Bureau Veritas

User Representative

Name	NIHAL
Signature	
Date	21/10/2024

NO.BV-24-2668

BUREAU VERITAS
Tel.: 013 822 1071
Fax: 013 822 1072

EQUIP NO.: SD22SL-1654

EQUIP S. N. : JPR0024E00470

DATE INSPECTED : 21/10/2024

NEXT INSPECTION DATE : 20/04/2025

INSPECTED BY : Mohamed OMARA

SA INSPECTION DEPARTMENT APPROVED CONTRACTOR AGENCIES