شـــركة تـــوف ســـــود لهندسة السلامة

TÜV SÜD for Safety Engineering

Tel:013 361 2121 - 013 833 2229 Email: info.ju@tuvsud.com

LIFTING EQUIPMENT INSPECTION REPORT	RPO No. NA	Org. Code		CRM No.	Report No:TS-YA-25-10373	
	Area :	Inspection Date:		Inspection Time:	Previous sticker	Issued by
	Yanbu	24/Nov/2025		01:00 PM	9695	TUV SUD
Department/Contractor	Equipment No	Equipment Location:		Inspection Result :	New sticker No.	
Sudhir Equipment Rental Company	S28SJ-1714	Yanby Refinery		Pass	TUV-SUD-11716	
Manufacturer:	Model:	Capacity:	Type:	Equipment Serial No.	Sticker Expiration Date:	
JIG	860 SJ	227 kg	Boom Supported Elevating work platform	B300027797	23/May/2026	

Above equipment was inspected by **TÜV SÜD for Safety Engineering** accordance with applicable Saudi Aramco GI's, ASME and API standards. Deficiencies that require corrective action listed below. Specific repairs to correct each deficiency should be noted in the corrective action taken column.

NO.	DEFICIENCIES	CORRECTIVE ACTION TAKEN
1	Periodic inspection and function test carried out as per G.I 7.030 and ANSI A92.5 found satisfactory at the time of inspection	
2	Anti-Entrapment device installed and tested found satisfactory .	
3	Maintain PMS regularly	
4	Working Hour: 651 hrs	

RECEIVER NAME	MD Ansari		TECHNICAL REVIEWER NAME:	Mohamad Moaen Deeb	INSPECTOR NAME	Yousry Ali
BADGE No	7295990		Received Date:	24/11/2025	SAP NUMBER	80019211
TELEPHONE No	0597130240		Reviewed Date:	24/11/2025	SIGNATURE	
SIGNATURE			SIGNATURE			

When re-inspection is requested, a complete copy of this report should be ready reviewed by the inspector

Saudi Aramco: Company General Use

SAUDI ARAMCO INSPECTION CHECKLIST BOOM SUPPORT ELEVATING WORK PLATFOROM	SAIC NUMBER SAIC-U-7002	ISSUE DATE 12-Jan-23	DISCIPLINE ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE North Terminal Gate	WBS/BI/JO NUMBER	INSPECTION COMPANY TÜV SÜD for Safety Engineering	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE	SERIAL NO.	
S28SJ-1714	Boom Supported Elevating work platform	B300027797	REPORT No.: TS-YA-25-10373
CAPACITY (SWL) 227 kg	MANUFACTURER JIG	FACILITY / LOCATION Yanbu. /North Terminal Gate	

REQUESTED INSPECTION DATE	RFI No.	TASK COMPLETED DATE	EQUIPMENT OWNER
24/Nov/2025		24/Nov/2025	Sudhir Equipment Rental Company

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
1	GENERAL REQUIREMENTS					
1.1	Equipment documentation is available	ANSI/SAIA A92.5, Sec: 4.16.1.1 G.I. 7.030	✓			
1.2	Previous inspection reports are checked	ANSI/SAIA A92.5, Sec: 5.11.1.3 G.I. 7.030	✓			
1.3	Daily pre-operational inspection checklists are checked (if applicable)	GI 7.030 Para: 5.1.2	✓			
1.4	Preventive Maintenance is established and updated records are maintained	ANSI/SAIA A92.5, Sec: 6.4.1	✓			
1.5	Equipment is operated by a qualified operator	ANSI/SAIA A92.5 Sec: 4.13.13	✓			
1.6	Warning notice, cautions or restrictions for safe operation and maintenance are clearly displayed and legible	ANSI/SAIA A92.5 Sec: 4.13.1	✓			
1.7	A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice	G.I. 7.030 Para: 5.6.2	✓			
1.8	Manufacturer name, address, serial number and model are clearly marked or tagged	ANSI/SAIA A92.5 Sec: 4.13.2	✓			
1.9	Safe working load and number of persons are clearly marked on the work platform	ANSI/SAIA A92.5, Sec: 4.13.3	✓			
1.10	Maximum platform height and reach are clearly marked	ANSI/SAIA A92.5 Sec: 4.13.4 & 5			✓	
1.11	Maximum travel height and travel directions are clearly marked	ANSI/SAIA A92.5 Sec: 4.13.9	✓			
1.12	Power rating are provided and marked (for AC and/or DC)	ANSI/SAIA A92.5 Sec: 4.13.6	✓			
1.13	Platform and guardrails electrical insulation data are provided	ANSI/SAIA A92.5 Sec: 4.13.10	✓			
2	INSPECTION POINTS					
2.1	Platform surfaces are at least 18" (width & length) and are slip-resestant	ANSI/SAIA A92.5 4.12.1	✓			
2.2	Platform guardrails are provided and secure	ANSI/SAIA A92.5 4.12.2	✓			
2.3	Platform guardrails are 42" height (+/- 3")	ANSI/SAIA A92.5 Sec: 4.12.2.1	✓			
2.4	Platform toeboard is fitted and at least 4" high	ANSI/SAIA A92.5 Sec: 4.12.3	✓			
2.5	Moving parts are guarded	ANSI/SAIA A92.5 Sec: 4.11	✓			
2.6	Personnel on the platform is protected against the hazards of moving parts of the aerial platforms.	ANSI/SAIA A92.5 Sec: 7.10	✓			
2.7	Access to the platform is provided	ANSI/SAIA A92.5 Sec: 4.12.4	✓			

Saudi Aramco: Company General Use

SAUDI ARAMCO INSPECTION CHECKLIST BOOM SUPPORT ELEVATING WORK PLATFOROM	SAIC NUMBER SAIC-U-7002	ISSUE DATE 12-Jan-23	DISCIPLINE ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE North Terminal Gate	WBS/BI/JO NUMBER	INSPECTION COMPANY TÜV SÜD for Safety Engineering	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE		SERIAL NO.	
S28SJ-1714	Boom Supported Elevating work platform		B300027797	REPORT No.: TS-YA-25-10373
CAPACITY (SWL) 227 kg	MANUFACTURER JIG		FACILITY / LOCATION Yanbu. /North Terminal Gate	
REQUESTED INSPECTION DATE 24/Nov/2025	RFI No.	TASK COMPLETED DATE 24/Nov/2025	EQUIPMENT OWNER Sudhir Equipment Rental Company	

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.8	Access gates or openings shall be properly closed per the manufacturer's instructions	ANSI/SAIA A92.5 Sec: 4.12.4	✓			
2.9	Electrical cables, wiring and components are undamaged	ANSI/SAIA A92.5 Sec:8.3	✓			
2.10	Safety harness anchorage is fitted in the platform	ANSI/SAIA A92.5 Sec: 4.12.5.1	✓			
2.11	Battery is secure, guarded and ventilated	ANSI/SAIA A92.5 Sec: 4.15.2	✓			
2.12	Outrigger position microswitches and interlocks are fully functional at their control pane	ANSI/SAIA A92.5 Sec: 4.7			✓	
2.13	Air, Hydraulic and fuel systems are not leaking	ANSI/SAIA A92.5 Sec: 6.6.5	✓			
2.14	Emergency stop button is available at ground control station	ANSI/SAIA A92.5 Sec: 4.6.3	✓			
2.15	There are no loose nuts, bolts, missing, worn or damaged parts around the structure	ANSI/SAIA A92.5 Sec: 6.6.2	✓			
2.16	The equipment is free of defective and/or corroded members/joints	ANSI/SAIA A92.5 Sec:6.4.3	✓			
2.17	Working environment is hazard free and machine ca be safely operated	ANSI/SAIA A92.5 Sec:7.9	✓			
2.18	An hour meter is fitted	ANSI/SAIA A92.5 Sec:4.15.3	✓			
2.19	A fire extinguisher is fitted (type depends on operating location)	ANSI/SAIA A92.5 Genera	✓			
2.20	All moving parts are lubricated	ANSI/SAIA A92.5 Sec: 6.6.5	✓			
2.21	All fluid levels for oil, water and hydraulic are adequate	ANSI/SAIA A92.5 Sec: 6.6.5	✓			
2.22	Platform controls operate the machine correctly	ANSI/SAIA A92.5 Sec: 6.6.1	✓			
2.23	Platform controls are clearly marked with direction and mode of operation	ANSI/SAIA A92.5 Sec: 4.6.1.6	✓			
2.24	Platform controls accessable to the operator	ANSI/SAIA A92.5 Sec: 4.6.1.1	✓			
2.25	Platform controls return to "off" or "neutral" position when released	ANSI/SAIA A92.5 Sec: 4.6.1.4	✓			
2.26	Platform controls are protected agains inadvertent operation	ANSI/SAIA A92.5 Sec: 1.3	✓			
2.27	Over-ride control for power functions is fitted at ground level control panel	ANSI/SAIA A92.5 Sec: 4.6.2.1	✓			
2.28	Lower controls return to "off" or "neutral" position when released	ANSI/SAIA A92.5 Sec: 4.6.2.4	✓			
2.29	Lower controls are clearly marked for direction and mode of operation	ANSI/SAIA A92.5 Sec: 4.6.2.6	✓			
2.30	Lower controls do not include drive and steering functions	ANSI/SAIA A92.5 Sec: 4.6.2.2	✓			

Saudi Aramco: Company General Use

SAUDI ARAMCO INSPECTION CHECKLIST BOOM SUPPORT ELEVATING WORK PLATFOROM	SAIC NUMBER **SAIC-U-7002**	ISSUE DATE **12-Jan-23**	DISCIPLINE **ELEVATING/LIFTING EQUIPMENT**
PROJECT TITLE North Terminal Gate	WBS/BI/JO NUMBER	INSPECTION COMPANY **TÜV SÜD for Safety Engineering**	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE	SERIAL NO.	
S28SJ-1714	Boom Supported Elevating work platform	B300027797	**REPORT No.:** TS-YA-25-10373
CAPACITY (SWL) 227 kg	MANUFACTURER JIG	FACILITY / LOCATION Yanbu. /North Terminal Gate	
REQUESTED INSPECTION DATE 24/Nov/2025	**RFI No.**	**TASK COMPLETED DATE** 24/Nov/2025	**EQUIPMENT OWNER** Sudhir Equipment Rental Company

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.31	Lower controls are protected against inadvertent operation	ANSI/SAIA A92.5 Sec: 4.6.2.5	✓			
2.32	Boom raise/extend is operable from platform and ground control	ANSI/SAIA A92.5 Sec: 4.6.2.2	✓			
2.33	Boom lower/retract is operable from platform and ground control	ANSI/SAIA A92.5 Sec: 4.6.2.2	✓			
2.34	Platform rotation is operable from both platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.2.2	✓			
2.35	Emergency stop button is operable from both platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.3	✓			
2.36	Auxiliary/emergency lowering is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	✓			
2.37	Auxiliary/emergency retracting is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	✓			
2.38	Auxiliary/emergency rotating is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	✓			
2.39	Hydraulic/Pneumatic systems are leak-free with platform raised	ANSI/SAIA A92.5 Sec: 4.10.2	✓			
2.40	Tilt alarm is operable (5 degrees out of level) (manually depress the edge of the tilt switch to cause alarm condition)	ANSI/SAIA A92.5 Sec: 4.7.3	✓			
2.41	Aerial platforms is fitted with a warning device at the platform which activates automatically when the aerial platform is at and beyond the slope	ANSI/SAIA A92.5 Sec: 4.6.6	✓			
2.42	Tilt alarm is not combined with boom raise cut-out (dependent on machine manufacturer)	ANSI/SAIA A92.5 Sec: 4.6.6	✓			
2.43	Steering is properly working when moving forward and in reverse directions	ANSI/SAIA A92.5 Sec: 6.6.3.1	✓			
2.44	Brakes are in good working condition and can hold the machine on any slope (parking and moving)	ANSI/SAIA A92.5 Sec: 4.14.1	✓			
2.45	Extendable axles function is satisfactory (where fitted)	ANSI/SAIA A92.5 Sec: 7.3.3.8			✓	
2.46	Outriggers (stabilizers) extention-retraction operation is satisfactory	ANSI/SAIA A92.5 Sec: 7.10.3			✓	
2.47	Extendable elevating assembly operation is satisfactory (retracted vs. extended)	ANSI/SAIA A92.5 Sec: 4.2.1	✓			
2.48	8 Elevating assembly operation is satisfactory (elevated vs. lowered)	ANSI/SAIA A92.5 sec: 4.2.1(c)	✓			
2.49	Wheels and tires are serviceable and undamaged	ANSI/SAIA A92.5 Sec: 7.3.3 (6)	✓			
2.50	Travel alarm is operable	ANSI/SAIA A92.5 Sec: 6.6 (4)	✓			
2.51	Platform lowering alarm is operable	ANSI/SAIA A92.5 Sec: 6.6 (4)	✓			

Saudi Aramco: Company General Use

SAUDI ARAMCO INSPECTION CHECKLIST BOOM SUPPORT ELEVATING WORK PLATFOROM	SAIC NUMBER **SAIC-U-7002**	ISSUE DATE **12-Jan-23**	DISCIPLINE **ELEVATING/LIFTING EQUIPMENT**
PROJECT TITLE North Terminal Gate	WBS/BI/JO NUMBER	INSPECTION COMPANY **TÜV SÜD for Safety Engineering**	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE	SERIAL NO.	
S28SJ-1714	Boom Supported Elevating work platform	B300027797	**REPORT No.:** TS-YA-25-10373
CAPACITY (SWL) 227 kg	MANUFACTURER JIG	FACILITY / LOCATION Yanbu. /North Terminal Gate	
REQUESTED INSPECTION DATE 24/Nov/2025	**RFI No.**	**TASK COMPLETED DATE** 24/Nov/2025	**EQUIPMENT OWNER** Sudhir Equipment Rental Company

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.52	Auxiliary power source available (to use in event of primary power loss)	ANSI/SAIA A92.5 Sec; 4.15.2	✓			
2.53	Platform does not descend when in raised position and the power is off	ANSI/SAIA A92.5 Sec: 4.6.3	✓			
2.54	Machine is safely drivable from the platform when raised (fast, slow, forward and reverse modes)	ANSI/SAIA A92.5 Sec: 6.6.3.1	✓			
2.55	The platform does not descend when in raised position and the power is off	off ANSI/SAIA A92.5 Sec: 4.6.3	✓			
2.56	Engine powered machines fuel lines are supported to minimize chafing	ANSI/SAIA A92.5 Sec: 4.15.1	✓			
2.57	Engine powered machines fuel lines are positioned to minimize exposure to engine and exhaust heat	ANSI/SAIA A92.5 Sec: 4.15.1	✓			
2.58	Engine powered machines exhaust system is provided with muffler	ANSI/SAIA A92.5 Sec: 4.15.1	✓			
2.59	Installation of Anti- Entrapment device on work platform	ANSI/SAIA A92.5 Sec: 4.15.1	✓			

Remarks :

REFERENCE DOCUMENTS:
1- ANSI/SAIA A92.5 - 2014 Issue: Boom - Supported Elevating Work Platforms
2- SAES-B067 - 2020 Issue: Safety Identification and Safety Colors
3- SA GI 7.025 -2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification
4- SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment

Load Tested By (If Applicable):
Name, Signature, & Date:

,

Inspected **Witnessed by 3rd Party Certified Inspector:**

Name, Signature, Certificate No. & Company:

Yousry Ali , 80019211 , TUV SUD

User Representative:
Name, Signature, & Date:

MD Ansari , 24/Nov/2025

SATISFACTION SURVEY

Thank you for your feedback

#	Question	Answer
1	Did the Service provider Co. provide the right inspectorwith a valid qualification card?	Yes
2	Did the service provider Co. respond for inspection withinthe expected time frame?	Yes
3	Was the inspector wearing the required personal protective(Yes/No)equipment (PPE) during the inspection?	Yes
4	Did the inspection conducted safely and in accordance with Aramco standard?	Yes

TÜV SÜD for Safety Engineering
شركة توف سود لهندسة السلامة
Al Jubail – 31951, Kingdom of Saudi Arabia
Tel +966 13 3612121, Fax No:+966 13 3632555

NO. : TUV-SUD-11716

Equipment No.: S28SJ-1714

Equipment S.N: B300027797

Date Inspected: 24/Nov/2025

Next Inspection Date: 23/May/2026

Inspector / SAP NO. **80019211**

Inspected by: Yousry Ali

S.A. INSPECTION DEPARTMENT APPROVED CONTRACTOR AGENCY