BUREAU VERITAS

BV No. 0101958

LIFTING EQUIPMENT INSPECTION REPORT	Area: D AMMAM	Inspection Date: OCT 02, 2021	Inspection Time: —	Previous Sticker No. 11427 Issued By BV
Department / Contractor: SUDHIR	Equipment Number: S22SG-186	Equipment Location: DMM YARD	Inspection Result: ☑ Pass ☐ Fail	New Sticker No. BV-21-2601
Manufacturer: GENIE	Model: S-65	Capacity: 227KG / Type: MEWP	Equipment Serial Number: S60D-856	Sticker Expiration Date: APRIL 01, 2022

Above Equipment was inspected by bureau Veritas in accordance with applicable Saudi Aramco GI's ASME and API Standards. Deficiencies that require corrective action are listed below . Specific repairs to correct each deficiency should be noted in the corrective action taken column

No.	DEFICIENCIES	CORRECTIVE ACTION TAKEN
*	Periodic Inspection and Function test for	
	Boom supported elevating work platform	
	As per AS S.ARAMCO GI7.036.	
	ANS 92.5	
	RDSJ	

RECEIVER NAME: Mahtab Khan SIGNATURE: MK INSPECTOR NAME: M. Morris

BADGE#: 2147052-3982 TELEPHONE No.: 0581849616 TELEPHONE No.: 18-0009

When re-inspection is requested, a complete copy of this report should be ready review by the inspector.

Distribution: Original-Proponent, 1st Copy - 2nd Copy - Inspector Agency

INSPECTION OF UNLICENSED HEAVY EQUIPMENT

Saudi Aramco 9598 (01/03) (464-100 – ISP&SSD)

Location:	Contract #:	Plant/Site (Name)	Form Issue Date (mm/dd/yy)	Form Valid Until (mm/dd/yy)
MANIFA		RIG-95, MANIFA	10/02/21	04/01/22

Manufacturer/Type:	Model #:	Serial #:	Equipment Owner (Contractor):
GENIE / MAN LIFT ID# S22SG-186	S65	S60D-856	SUDHIR RENTAL

Phase	Item No.	ITEM NAME	SAT	N/A
PRE-START WALK AROUND CHECKS	1-1	Oil, fuel, water, hydraulic leak	✓	
	1-2	Fuel cap secure	✓	
	1-3	Spark arresters fitted	✓	
	1-4	Fire extinguisher fitted	✓	
	1-5	Seat belts fitted		✓
	1-6	Operator's visibility	✓	
	1-7	Rear view mirrors		✓
	1-8	Operator's seat		✓
	1-9	Tracks, idlers, rollers, sprockets, wheels	✓	
	1-10	Tire condition	✓	
	1-11	Battery, terminals, cables	✓	
	1-12	Locking pins/devices	✓	
	1-13	Master switch	✓	
	1-14	Bucket, blades, forks		✓
	1-15	Visible defects to structure	✓	
	1-16	Air hoses		✓
	1-17	Hydraulic hoses	✓	
	1-18	Hydraulic rams	✓	
	1-19	Deck/cabin housekeeping	✓	
	1-20	Cab lock engaged		✓
	1-21	Safe working load marked on forklifts		✓
	1-22	Service brake fluids	✓	
	1-23	Lubrication points	✓	

Phase	Item No.	ITEM NAME	SAT	N/A
ENGINE START-UP	2-1	Engine start, controls, neutral	✓	
	2-2	All gauges operational		✓
	2-3	All operating controls	✓	
	2-4	Exhaust, muffler, pipe	✓	
	2-5	Exhaust smoke	✓	
	2-6	Engine oil/fuel leaks	✓	
	2-7	Coolant leaks	✓	
	2-8	Hydraulic leaks	✓	
	2-9	Transmission leaks	✓	
	2-10	Check steering	✓	
	2-11	Check brakes/parking brake		✓
	2-12	Check fluid levels	✓	
	2-13	All operating temperatures	✓	
	2-14	Operation of attachments		✓
SAFETY DEVICE OPERATION SYSTEM CHECKS	3-1	Gear shifts	✓	
	3-2	Check safety locks	✓	
	3-3	Check steering system	✓	
	3-4	Drive forward/reverse	✓	
	3-5	Operation of hydraulic system	✓	
	3-6	Operation of cab locks	✓	
	3-7	Check horn/back-up alarm	✓	
	3-8	Reversing lamps		✓
	3-9	Brakes/parking brakes		✓
	3-10	Windshield/wipers/beacon lamps	✓	
	3-11	Indicators/lights	✓	
	3-12	Head/tail lamps	✓	
	3-13	Operation of limit switches	✓	
	3-14	Air tank relief valve		✓
	3-15	Overall condition	✓	

We, the undersigned, certify that the piece equipment has been inspected and passed all inspection criteria. This equipment shall be used for the construction or maintenance work. This equipment shall be re-inspected every 6 months provided the contract is still valid. It is also confirmed that the equipment shall be removed from the facility when assigned job is accomplished or on the date stated in the field "Form valid until", whichever comes first.

Proponent Division Head or Above (Name & Signature)	Org. Code	Date	Contractor Inspector (Name & Signature)	Telephone	Date
			MOHAMED OMARA	0550787628	10/02/21

DISTRIBUTION: Original – Industrial Security 1st Copy – Proponent 2nd Copy – Plant Manager 3rd Copy – Contractor **LEGEND:** SAT – Satisfactory N/A – Not Applicable

NOTE: Expiry date will not exceed six (6) months. If operationally needed, the validity will be extended subject to issuance of a new form.