الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.
CR No. 2055011643
س.ت ٢٠٥٥٠١١٦٤٣

UKAS MANAGEMENT SYSTEMS 245 CERTIFIED ISO 9001: 2015

CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20241782

Customer	:	**Sudhir Equipment Rental Company**
Location	:	Dammam, Kingdom of Saudi Arabia.
Equipment	:	**Boom Man Lift**
Make	:	Genie
Model	:	S-125
Serial Number	:	S12512D-359
Id Number	:	S40SG-207
Standard Applied	:	**BS EN 280-1:2022**

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for VISUAL INSPECTION & FUNCTIONAL INSPECTION on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 14-JUL-2024 Due Date: 13-JAN-2025

Additional Certification Sticker Number: 154325

Inspected By:

Industrial Inspector

Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515
www.ui.com.sa
ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ ٩٦٦+ / فاكس ٨٨٨١ ٣٤٤ ١٣ ٩٦٦+
هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦+

Certificate No: UIC/RIY/20241782

Specifications:

Motive Power	:	*Diesel/Hydraulic*	*Work Height Maximum*	:	*40.1 m*
Platform Height Max:		*38.1 m*	*Horizontal Reach Max*	:	*24.4 m*
Wheelbase	:	*3.66 m*	*Ground Clearance*	:	*0.44 m*
Platform Rotation:		*160°*	*Turntable Rotation*	:	*360°*
Engine Power KW:		*58 KW*	*Engine Power Hp*	:	*77.7 Hp*

Comments & Recommendations:

The Man Lift was found to be of good working condition and reliable for safe operation

- *On the date of Inspection we made thorough examination of the equipment specified.*
- *As far as ascertainable the equipment complied with the standard applied.*
- *On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.*
- *Inspect the Man Lift regularly for damage before every use*
- *Always start and stop smoothly, and KEEP YOUR SPEED DOWN*
- ***Remember - Safety always comes first!***

Inspected By:

Industrial Inspector

Approved By:

QA/QC Engineer