ZAMIL INSPECTION & CONT

شركة الزامل للمعاينة والمقاولات

Certificate of Visual Examination

Client Name :		
Branch of Sudhir Rental		
Work/ Rig Location:	**Certificate Number:**	**Issued Sticker No.(if Applicable)**
DMM SUDHIR YARD	ZM-20-Z085 75	W.4309
Date of Last Inspection	**Date of Inspection:**	**Date of Next Inspection:**
30-Jan-2020	19-Oct-2020	18-Apr-2021
Relevant Standards:	**O.E.M / C.O.C / Reverse Engineering Cert. No.**	**Color Code** (If Applicable for the item) (Current applicable Color at the Time of Inspection)
ANSI A92.5	MANUFACTURER MANUAL	
Zamil Ref No.	**Customer Requisition No.**	N/A
ZAM-2258-10-20	SG-EPO-2020-0148	

I.D. NUMBER	QTY	DESCRIPTION	SWL / CAPACITY
S40SG-207	1	MANLIFT DIESEL POWERED HYDRAULIC,TELESCOPIC BOOM WORK PLATFORM (ELEVATING WORK PLATFORM) MAKE: GENIE -2012 MODEL: S125 S/N: S12512D-359 NOTE : Visual Inspection & Functional Test Were Carried Out as per client requist On The Above Mentioned Equipment , At The Time Of Inspection No Any Abnormality Found.	227Kg

Result: During the Time of Visual Inspection, Result found Satisfactory.

This Certificate by Company Under Its General Conditions of Services. This Issuance of This Certificate Does Not Exonerate the Buyers or Sellers from Exercising All Their Rights Discharging All Their Liabilities Under the Contacts of Sale. Stipulations to Contrary Are Not Binding on The Companies Responsibility Under This Certificates Is Limited to Proven Negligence and Will in No Case Be More Than Ten Times the Amount of The Free or Commission. The Above Findings Are Limited to Date Place of Intervention Only. The Company Is Neither an Insurer Not a Guarantor Disclaims All Liabilities in Such Capabilities.

Inspected By:
Name : Hassan Al Gudaihi
Qualifications : LEEA & ASNT NDT Level II Certified

Signature & Stamp:

Accepted Z085

QA/QC DEPARTMENT ZAMIL INSPECTION Reviewed By

طريق الملك فهد – حي الضباب – الدمام – س.ت: 2050069798 – ص.ب 419 – الدمام 31411

King Fahad Road – Al-Dhabab Avenue – Dammam – C.R.: 2050069798 – P.O. Box 419 – Dammam 31411 Email: info@zamil.sa

ZAMIL INSPECTION & CONT

شركة الزامل للمعاينة والمقاولات

BOOM SUPPORTED ELEVATING WORK PLATFORM
Inspection Checklist

I.D Number	S40SG-207	**Equipment Description**	TELESCOPIC BOOM MANLIFT
Capacity (SWL)	227 Kg	**Manufacturer**	GENIE-2012
Inspection Date	10/10/2020	**Client**	BRANCH OF SUDHIR GENSETS LIMITED

ITEM No.	ACCEPTANCE CRITERIA	PASS	FAIL	N/A	Comments
A	**GENERAL REQUIREMENTS**				
1	Equipment documentation is available	✓			
2	Previous inspection reports are checked	✓			
3	Equipment is operated by a qualified operator	✓			
4	Warning notice, cautions or restrictions for safe operation and maintenance are clearly displayed and legible	✓			
5	A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice	✓			
6	Manufacturer name, address, serial number and model are clearly marked or tagged	✓			
7	Safe working load and number of persons are clearly marked on the work platform	✓			
8	Maximum platform height and reach are clearly marked	✓			
9	Maximum travel height and travel directions are clearly marked	✓			
10	Power rating are provided and marked (for AC and/or DC)	✓			
11	Platform and guardrails electrical insulation data are provided	✓			
B	**INSPECTION POINTS:**				
1	Platform surfaces are at least 18" (width & length) and are slip-resestant	✓			
2	Platform guardrails are provided and secure	✓			
3	Platform guardrails are 42" height (+/- 3")	✓			
4	Platform toeboard is fitted and at least 4" high	✓			
5	Moving parts are guarded	✓			
6	Access to the platform is provided	✓			
7	Platform access gatelock (or bar) and self-closer function is satisfactory (gate to open inward only)	✓			
8	Electrical cables, wiring and components are undamaged	✓			
9	Safety harness anchorage is fitted in the platform	✓			

QA/QC DEPARTMENT ZAMIL INSPECTION Reviewed By

ITEM No.	ACCEPTANCE CRITERIA	PASS	FAIL	N/A	Comments
10	Battery is secure, guarded and ventilated	✓			
11	Outrigger position microswitches and interlocks are fully functional at their contril panel			✓	
12	Air, Hydraulic and fuel systems are not leaking	✓			
13	Emergency stop button is available at ground control station	✓			
14	There are no loose nuts, bolts, missing, worn or damaged parts around the structure	✓			
15	The equipment is free of defective and/or corroded members/joints	✓			
16	Working environment is hazard free and machine ca be safely operated	✓			
17	An hour meter is fitted	✓			
18	A fire extinguisher is fitted (type depends on operating location)	✓			
19	All moving parts are lubricated	✓			
20	All fluid levels for oil, water and hydraulic are adequate	✓			
21	Platform controls operate the machine correctly	✓			
22	Platform controls are clearly marked with direction and mode of operation	✓			
23	Platform controls accessable to the operator	✓			
24	Platform controls return to "off" or "neutral" position when released	✓			
25	Platform controls are protected agains inadvertent operation	✓			
26	Over-ride control for power functions is fitted at ground level control panel	✓			
27	Ground controls return to "off" or "neutral" position when released	✓			
28	Ground controls are clearly marked for direction and mode of operation	✓			
29	Ground controls do not include drive and steering functions	✓			
30	Ground controls are protected agains inadvertent operation	✓			
31	Boom raise/extend is operable from platform and ground control	✓			
32	Boom lower/retract is operable from platform and ground control	✓			
33	Platform rotation is operable from both platform and ground controls	✓			
34	Emergency stop button is operable from both platform and ground controls	✓			
35	Auxiliary/emergency lowering is operable from platform and ground controls	✓			
36	Auxiliary/emergency retracting is operable from platform and ground controls	✓			
37	Auxiliary/emergency rotating is operable from platform and ground controls	✓			
38	Hydraulic/Pneumatic systems are leak-free with platform raised	✓			
39	Tilt alarm is operable (5 degrees out of level) (manually depress the edge of the tilt switch to cause alarm condition)	✓			
40	Tilt alarm is not combined with boom raise cut-out (dependent on machine manufacturer)	✓			

QA/QC DEPARTMENT ZAMIL INSPECTION Reviewed By

ITEM No.	ACCEPTANCE CRITERIA	PASS	FAIL	N/A	Comments
41	Steering is properly working when moving forward and in reverse directions	✓			
42	Brakes are in good working condition and can hold the machine on any slope (parking and moving)	✓			
43	Extendable axles function is satisfactory (where fitted)	✓			
44	Outriggers (stabilizers) extention-retraction operation is satisfactory			✓	
45	Extendable elevating assembly operation is satisfactory (retracted vs. extended)	✓			
46	Elevating assembly operation is satisfactory (elevated vs. lowered)	✓			
47	Wheels and tyres are serviceable and undamaged	✓			
48	Travel alarm is operable	✓			
49	Platform lowering alarm is operable	✓			
50	Auxiliary power source is available (ready to be used in event of primary power loss)	✓			
51	Machine is safely drivable from the platform when raised (fast, slow, forward and reverse modes)	✓			
52	The platform does not descend when in raised position and the power is off	✓			
53	Engine powered machines fuel lines are supported to minimize chafing	✓			
54	Engine powered machines fuel lines are positoned to minimize exposure to engine and exhaust heat	✓			
55	Engine powered machines exhaust system is provided with muffler	✓			
56	Installation of Anti- Entrapment device on work platform	✓			

Notes:
1-This check list will be applied for Vehicle Mounted Elevating Work Platform - ANSI/SAIA A92.2.
2-- Inspected equipment with refrence to ANSI/SAIA A92.5 shall be equipped with Anti- Entrapment device on work platform.

REMARKS:

REFERANCES:

1) ANSI/SAIA A92.5 - Boom-Supported Elevating Work Platforms

2) SAUDI ARAMCO G.I 7.030 . [For Aramco Related Facilities Only]

QA/QC DEPARTMENT ZAMIL INSPECTION Reviewed By

Inspected By: H.ALGUDAIHI	**Reviewed by & Approved by:**
Signature:	**Signature:**
	Stamp: