CERTIFICATE OF TEST AND THOROUGH EXAMINATION OF ELEVATION WORK PLATFORM

Cert. No.: 2076764	**Date of Examination: 30/10/2025**	**Sticker No.: 01-86902**

Name & address of owner of the equipment		SUDHIR EQUIPMENT RENTAL CO.
Inspection requested by		SUDHIR EQUIPMENT RENTAL CO.
Place of inspection		DAMMAM YARD
Type of inspection		FUNCTION TEST & THOROUGH EXAMINATION
Relevant regulation / Standard		ANSI 92.5
Date of previous inspection / load test		
Identification & Description of the Equipment	Manufacturer name	JLG
	Equipment Type	BOOM SUPPORTED ELEVATING WORK PLATFORM
	Model / Year	520 AJ
	Serial number	E300005237
	Owner ID / Registration number	S18AJ-213
	Nature of power	DIESEL
	Rated Capacity (SWL)	250 KG
	Max. Platform height:	16 M
	Max. Horizontal reach:	-

Description of test: -VISUAL AND FUNCTION TEST WERE CARRIED OUT	**TEST LOAD**	**S.W.L.**
	-	250 KG

Result of Examination:
The above mentioned equipment has been found satisfactory at the time of inspection and is considered to be safe for further use, subject to continuous maintenance being applied and qualified operator being employed.

This is to certify that the Competent Person did attend at the said premises on said date to witness proof load test and/or to carry out thorough examination of the equipment described herein and that all particulars described above were correct at the time of examination. This Certificate becomes void in case of any major repair, modification and /or alteration being un-authorized by issuer of hereof.

Next Proof Load Test Due: or After Major Repair/Modifications	**Next Inspection Due is on or before: 29/04/2026**

Issued at Al Khobar on 02/11/2025

Inspector to Bureau Veritas
Signature:

Name: MOHAMED OMARA
Position: Senior Inspector

Reviewed by
Signature:

Name: Ahmed Elabady
Position: Reviewer

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.
Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.
This not is NOT an indication that the item(s) is (are) fir for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.

CHECKLIST OF TEST AND THOROUGH EXAMINATION OF ELEVATION WORK PLATFORM

SECTION	CONDITION/REMARKS
1. ACCESS	
1.1 Access to the cabin/control station	Satisfactory
1.2 Access for maintenance operation	Satisfactory
2. STRUCTURE OF EQUIPMENT	
2.1 Boom sections	Satisfactory
2.2 Bolts & rivets	Satisfactory
2.3 Connecting pins	Satisfactory
2.4 Chassis structure	Satisfactory
2.5 Platform condition	Satisfactory
2.6 Sheaves & pins	Satisfactory
2.7 Mounting bolts	Satisfactory
2.8 Tyres / Crawler	Satisfactory
2.9 Markings of operation controls	Satisfactory
2.10 Outriggers / Stabilizers	Not applicable
3. HYDRAULIC SYSTEM	
3.1 Cylinder	Satisfactory
3.2 Motors/ Power Train	Satisfactory
3.3 Hydraulic Pump	Satisfactory
3.4 Tank & oil	Satisfactory
3.5 Hoses	Satisfactory
3.6 Steering system	Satisfactory
4. POWER UNIT	
4.1 Engine	Satisfactory
4.2 Spark arrestor	Satisfactory
4.3 Operator control panel	Satisfactory
4.4 Gear boxes	Satisfactory
5. SLEW UNIT	
5.1 Rack & pinion	Satisfactory

5.2 Bearings	Satisfactory
5.3 Bearing bolts	Satisfactory
5.4 Brakes	Satisfactory
5.5 Swing lock	Satisfactory
6.SAFETY DEVICE	
6.1 Motion Alarm	Satisfactory
6.2 Auxiliary Power Unit (Emergency Lowering system)	Satisfactory
6.3 Overload protection	Satisfactory
6.4 Limit switches	Satisfactory
6.5 Speed control	Satisfactory
6.6 Emergency stop	Satisfactory
6.7 Fire Extinguisher	Satisfactory
6.8 Tilt Buzzer	Satisfactory
6.9 Rotating warning light	Satisfactory
6.10 Working hours meter	Satisfactory

Inspector to Bureau Veritas
Signature:

Name: MOHAMED OMARA
Position: Senior Inspector