شركة استرون العربية المحدودة

Astron Arabia Company Ltd.

ASTRON

CLICK HERE

CERTIFICATE OF TEST & THOROUGH VISUAL EXAMINATION

This report complies with the lifting Equipment Engineers Association Technical requirements

Date of Thorough Examination : 15-01-2025	Report Issue Date: 16-01-2025	Report Number : KSA-LFT-2025-01699

Req Number : REQ-KSA-2025-017098

Name & Address of Client/Owner:	Address/location at which the examination was made:	
Sudhir Equipment Rental Company Al Mashael Street – 11564, Exit – 18. Saulai, Istanbul Street , Riyadh, Saudi Arabia	Riyadh-Sudhir Rental Yard Saudi Arabia	
	Standard	SASO GSO EN 280:2001+A2:2011, ANSI A92.2&3 BS EN 280-1:2022
	Procedure	T3-TEP-LEP-206

Description of the equipment: MEWP		**Safe working load(s) SWL**	**Date of manufacture:**
Type :	Diesel Powered Hydraulic Operated Scissor lift	680 kg (6 person + tools)	2018
Make :	GENIE		
Model :	GS5390		
Serial Number :	GS90D-1510		
Owner Number :	SG18SL-281		
Reg Number :	N/A		

Other Information
Maximum Rated Capacity : 680 kg (SWL in Kg)
Maximum Platform Height : 18.15 mtr (m)
Maximum Working Height : 20.15 mtr (m)
Maximum Platform Reach : Not applicable (m)

Is this the first examination after installation or assembly at a new site or location?	NO	**Was the Examination carried out?** Within an interval of 6 months	YES
		Within an interval of 12 months	NO
If the above question is YES has the equipment been installed correctly		In accordance with and examination scheme	YES
		After the occurrence of exceptional circumstances	NO

Particulars of any tests carried out as part of the examination:

Visual Inspection and Functional test carried out at the time of Inspection

Sticker no: 2307587

IS THIS EQUIPMENT FIT FOR PURPOSE?			PASSED
Date/certificate of Last Proof load test:	Date of next Proof load test:	Date/certificate last visual examination:	Date of next visual examination:
no record	14-07-2025	no record	14-07-2025

Name of person making this report :
Gnana Praveen

Signature :

Name of person authenticating this report:
Reda Ibrahim Elawady
Company Approved Authenticator
Signature:

THIS IS TO CERTIFY THAT the above signed competent surveyor has thoroughly and visually examined and tested the lifting equipment in the above-mentioned place as per International Standards and local regulations. The liabilities and insurance are as per ASTRON ARBIA CO. LTD. policies

Annex to Certificate of Test & Thorough Visual Examination

ITEMS EXAMINED, AND CONDITIONS FOUND

Report Number : KSA-LFT-2025-01699 Date : 15-01-2025

SECTION	REMARKS	SECTION	REMARKS
OPERATIONAL AIDS/SAFETY SYSTEMS		**HOIST SYSTEM**	
Safe load indicator	N/A,	Twin Hoist, Wire rope Condition	N/A,
Overload warning system / cut off system	OK,	**MOTIONS**	
Duty chart	N/A,	Hoist Motion (Raising & Lowering)	N/A,
Angle indicator	N/A,	Fly boom Hoist Motion (Raising & Lowering)	N/A,
Tilt Alarm / Anti Tilt Alarm	N/A,	Telescopic Boom (Retract and Extend)	N/A,
Emergency Descent Down	OK,	Fork arm (Raising & Lowering)	N/A,
Anemometer	N/A,	Fork arm (Tilting)	N/A,
Limit switches	OK,	Fork arm (Side shifter)	N/A,
Anti-two block	N/A,	Basket Rotation & Up/Down	N/A,
Safety handrails / Guardrails	OK,	Slew Motion	N/A,
Safety signs	OK,	Travel Motion	OK,
OPERATOR CABIN		Speed control/Limiter	OK,
Operators cab/ROPS/FOPS	N/A,	Brakes	OK,
Basket/Platform/Cage	OK,	**HYDRAULIC, PNEUMATIC AND ELECTRICAL SYSTEMS**	
Operator Console	OK,	Hydraulic system & Cylinders	**OK,**
Control levers & markings	OK,	Hydraulic pump &Hoses	OK,
Steering system	OK,	Pneumatic System	N/A,
Door / Windows / Windshields / Mirrors	N/A,	Pneumatic Pump & Hoses	N/A,
Fire extinguisher	OK,	Electrical system / batteries / Generator/DB	OK,
Lightings, Horns, Alarms, and Backup alarm	OK,	Power Control Lower/Upper	OK,
STRUCTURE		Auxiliary Power Supply	OK,
Mast and Fork-Carrier	N/A,	Earthing	N/A,
All Rollers	N/A,	**ENGINE AND TRANSMISSION**	
Forks & Arms	N/A,	Engine Compartment	OK,
Chains	N/A,	Motor & gear box (Both	OK,
Boom/Scissor structure	OK,	Power Train	OK,
Rack & pinion	N/A,	Tank & oil levels	OK,
Chassis & Under Chassis	N/A,	Mounting Bolts	OK,
Outriggers/Stabilizers	OK,	Spark Arrestor	OK,
Concrete Base/Foundation	N/A,	Exhaust Systems	OK,
Tyres / Wheels / Tracks	OK, ,	**GENERAL CONDITIONS**	
Tower sections& rack fasteners	N/A,	Emergency stop	OK,
Mounting bolts	OK,	Cleanliness & Maintenance	OK,
Run out stops (rack)	N/A,	Painting/Corrosion	OK,
Run out strip	N/A,	Test Records	N/A,
Cross coupling and anchoring	N/A,	Maintenance and repair records	N/A,
Guide rollers	N/A,	Operators Instruction Manual	N/A,
Ballast	N/A,	SWL Marking	OK,
Cable cage & guide	OK,		
Supports & fastenings	OK,		

Instrumentation used during the testing/inspection:

Type of Equipment	Manufacturer	Serial Number	Date Last Calibrated	Expiry Date
N/A				

Comments:

At the time of inspection, the equipment was found satisfactory and free from any defects and damage and found safe for use. ASTRON ARABIA CO. LTD. are not held responsible for any damage occurring after the inspection date due to improper use pertaining to operation as per the manufacturer's manual, maintenance, and servicing.

Surveyor's Name:
Gnana Praveen

ASTRON GROUP
ASTRON

Surveyor's Signature:

This certificate is granted subject to conditions that is understood and agreed that nothing herein contained shall be deemed to relieve any designer, manufacturer, seller, supplier, repairer or operator of warranty, express or implied, and ASTRON ARABIA CO. LTD. lability shall be limited to acts or omissions of its employees, agents and subcontractors. Under no circumstances whatsoever shall ASTRON ARABIA CO. LTD. be liable for any injury or damage to any person or property occurring by reason of negligence of operation or defect in design, material, machinery, equipment, or any other items. Other such defects ascertainable by normally accepted international standards and only those items inspected by ASTRON ARABIA CO. LTD. which are covered by this certificate. The Inspection Certificate/Report shall not be reproduced except in full without the approval of the Inspection Body and the client.

LIABILITY – the client or there assignee or representative in interest agrees to indemnify and hold harmless ASTRON ARABIA CO. LTD. from and against any and all claims, damage, lawsuits or actions for damages, including but not limited to legal fees to persons and/or property tangible, intangible or otherwise which may be brought against ASTRON ARABIA CO. LTD. incidental to, arising out of or in connection with the work which was done, services performed or material to be furnished hereunder except for those claims caused solely and completely by the negligence of ASTRON ARABIA CO. LTD. directors, offices, employees or sub-contractors.