INSPECTION OF UNLICENSED HEAVY EQUIPMENT

Saudi Aramco 9598 (01/03) (464-100 – ISP&SSD)

Location:	Contract #:	Plant/Site (Name)	Form Issue Date (mm/dd/yy)	Form Valid Until (mm/dd/yy)
RIYADH		YARD	06/18/22	12/17/22

Manufacturer/Type:	Model #:	Serial #:	Equipment Owner (Contractor):
JLG / MANLIFT (SJ8ESL-306)	1930ES	B200045117	SUDHIR EQUIPMENT RENTAL COMPANY

Phase	Item No.	ITEM NAME	SAT	N/A	Phase	Item No.	ITEM NAME	SAT	N/A
PRE-START WALK AROUND CHECKS	1-1	Oil, fuel, water, hydraulic leak	✓		ENGINE START-UP	2-1	Engine start, controls, neutral	✓	
	1-2	Fuel cap secure	✓			2-2	All gauges operational	✓	
	1-3	Spark arresters fitted		✓		2-3	All operating controls	✓	
	1-4	Fire extinguisher fitted		✓		2-4	Exhaust, muffler, pipe	✓	
	1-5	Seat belts fitted		✓		2-5	Exhaust smoke	✓	
	1-6	Operator's visibility	✓			2-6	Engine oil/fuel leaks	✓	
	1-7	Rear view mirrors		✓		2-7	Coolant leaks	✓	
	1-8	Operator's seat		✓		2-8	Hydraulic leaks	✓	
	1-9	Tracks, idlers, rollers, sprockets, wheels	✓			2-9	Transmission leaks	✓	
	1-10	Tire condition	✓			2-10	Check steering	✓	
	1-11	Battery, terminals, cables	✓			2-11	Check brakes/parking brake	✓	
	1-12	Locking pins/devices	✓			2-12	Check fluid levels	✓	
	1-13	Master switch	✓			2-13	All operating temperatures	✓	
	1-14	Bucket, blades, forks		✓		2-14	Operation of attachments	✓	
	1-15	Visible defects to structure	✓		SAFETY DEVICE OPERATION SYSTEM CHECKS	3-1	Gear shifts		✓
	1-16	Air hoses	✓			3-2	Check safety locks	✓	
	1-17	Hydraulic hoses	✓			3-3	Check steering system	✓	
	1-18	Hydraulic rams	✓			3-4	Drive forward/reverse	✓	
	1-19	Deck/cabin housekeeping	✓			3-5	Operation of hydraulic system	✓	
	1-20	Cab lock engaged	✓			3-6	Operation of cab locks	✓	
	1-21	Safe working load marked on forklifts		✓		3-7	Check horn/back-up alarm	✓	
	1-22	Service brake fluids	✓			3-8	Reversing lamps	✓	
	1-23	Lubrication points	✓			3-9	Brakes/parking brakes	✓	
						3-10	Windshield/wipers/beacon lamps		✓
						3-11	Indicators/lights	✓	
						3-12	Head/tail lamps	✓	
						3-13	Operation of limit switches	✓	
						3-14	Air tank relief valve	✓	
						3-15	Overall condition	✓	

We, the undersigned, certify that the piece equipment has been inspected and passed all inspection criteria. This equipment shall be used for the construction or maintenance work. This equipment shall be re-inspected every 6 months provided the contract is still valid. It is also confirmed that the equipment shall be removed from the facility when assigned job is accomplished or on the date stated in the field "Form valid until", whichever comes first.

Proponent Division Head or Above (Name & Signature)	Org. Code	Date	Contractor Inspector (Name & Signature)	Telephone	Date
			MOHAMED OMARA		06/18/22

DISTRIBUTION: Original – Industrial Security 1st Copy – Proponent 2nd Copy – Plant Manager 3rd Copy – Contractor **LEGEND:** SAT – Satisfactory N/A – Not Applicable

NOTE: Expiry date will not exceed six (6) months. If operationally needed, the validity will be extended subject to issuance of a new form.